



100 Casa Bendita Update

7-26-24

Update of Current Status

- North side screening started 7-15-24 and completed 7-26-24
- Front screening started 7-22-24 and will finish 7-29-24
- Interior demolition continues
 - Master wing is completed per plan
 - Future spa area is completed per plan with the exception of the flooring
 - Kitchen area is completed per plan with the exception of the flooring
- Security camera installation started 7-25-24
- Window shop drawing review in progress

Two Week Look Ahead

- Temporary drainage and parking rock will start 8-5-24
- Interior demolition will continue scheduled through October
 - Guest wing to start 7-29-24
 - Flooring removal in kitchen and spa area 7-29-24
- Installation of power to security booth 7-30-24
- Power being run to future temp HVAC locations 7-30-24