

# TOWN OF PALM BEACH

Information for Town Council Meeting on: September 14, 2022

---

To: Mayor and Town Council

Via: Kirk Blouin, Town Manager

From: Wayne Bergman, Director of Planning, Zoning & Building

Re: Waiver of Town Code Section 42-199, For Extended Working Hours at 175 Worth Avenue  
– Tourneau / Bucherer

Date: August 19, 2022

---

## **STAFF RECOMMENDATION**

Staff recommends that the Town Council consider a request for an extension of work hours for the interior construction work at 175 Worth Avenue. If approved, staff recommends that it be conditioned upon the August 18, 2022 letter from Attorney Tim Hanlon, which indicates that the interior construction work will be complete by December 31, 2022.

Staff has notified the applicant that granting of extended working hours is the sole discretion of the Town Council.

## **GENERAL INFORMATION**

The applicant is requesting to continue their Phase 1 renovations into the Winter season. A list of the construction tasks that should occur after October 31 are on page two of Mr. Hanlon's letter. The specific and detailed tasks are shown on the construction schedule. The work is underway at this time, and the proposed Phase 1 interior work should be complete by December 31, 2022.

The code requires all Worth Avenue construction work to stop on October 31 of each year. Ordinance 03-2018, passed by the Town Council on second reading on February 13, 2018, modified the construction working hours in the Town as follows:

*Sec. 42-199. - Hours for construction work.*

- (b) Limited. Beginning on the Monday preceding Thanksgiving, and during the months of December, January, February, March, and April of each year, construction work not otherwise prohibited by section 42-198 or other work resulting in noise tending to disturb the people in the vicinity thereof shall not begin until the hour of 8:00 a.m., and shall cease at the hour of 5:00 p.m., except Saturday, Sunday, and legal holidays, when all construction work is prohibited. In no event shall heavy equipment or other construction-related noise be permitted before 9:00 a.m. At all other times such work may commence at 8:00 a.m. and cease at the hour of 6:00 p.m., except Saturdays, Sundays and legal holidays,*

including the Friday immediately after Thanksgiving, when all construction work is restricted or prohibited. Construction work is permissible on Saturdays from May through the Monday preceding Thanksgiving, but subject to the following restrictions: work shall not begin until the hour of 9:00 a.m. and shall cease at the hour of 5:00 p.m.; all work must be quiet in nature during which all of the noise and machinery prohibitions identified in section 42-198 are applicable; material deliveries are prohibited in all cases unless the Building Official waives such restriction due to compelling circumstances; concrete pours and concrete sawing is prohibited unless the Building Official waives such restriction due to compelling circumstances; and the razing of buildings is prohibited, with the exception of non-mechanized debris clean-up. *The permitted hours for construction work in the C-WA zoning district shall be from 8:00 a.m. until 8:00 p.m. during the months commencing May 1 and ending on October 31, except Sundays and legal holidays, when all construction work is prohibited.*

(c) *Exceptions.*

- (5) *The town council, in its discretion, for the benefit of the health, safety and welfare of the residents of the town may, by resolution, temporarily amend the hours for construction work referenced herein.*

The applicant was asked to notify surrounding property owners of the request and of the date of this meeting, as required

Attachments – August 18 Letter from Attorney M. Timothy Hanlon, w/ Construction Schedule

WRB

LAW OFFICES

ALLEY, MAASS, ROGERS & LINDSAY, P.A.

340 ROYAL POINCIANA WAY, SUITE 321

POST OFFICE BOX 431

PALM BEACH, FLORIDA 33480-0431

(561) 659-1770

FACSIMILE (561) 833-2261

WWW.AMRL.COM



RAYMOND C. ALLEY (1893-1975)  
HAROLD G. MAASS (1923-2006)  
DOYLE ROGERS (1928-2016)  
KAREN S. MARX (1964-1994)

1331 SE OCEAN BOULEVARD  
STUART, FLORIDA 34996  
P (772) 287-4404  
F (772) 287-4044

ALAN LINDSAY (RET.)  
DAVID H. BAKER  
WILLIAM W. ATTERBURY III  
LOUIS L. HAMBY III  
ROBB R. MAASS  
M. TIMOTHY HANLON  
WARREN D. HAYES, SR.  
STUART J. HAFT  
CATHERINE KENT  
JESSICA SHAPIRO  
DAVID R. MAASS  
BRUCE A. McALLISTER  
CHRISTINE BIALCZAK  
WARREN D. HAYES, JR.  
NICOLE K. MAASS  
LAURA B. KNOLL  
GRIFFIN W. SHER

August 18, 2022

Wayne Bergman  
Director of Planning, Zoning and Building  
360 S. County Road  
Palm Beach, FL 33480

Re: Tourneau/Bucherer

Dear Wayne:

We represent Tourneau, Inc., now known as Bucherer ("Tourneau/Bucherer"), the occupant of 175 Worth Avenue. As you know, Tourneau/Bucherer is currently being renovated and the Fire Marshall recently determined that fire sprinklers are required in connection with the renovation.

The Tourneau/Bucherer representatives were not aware of the fire sprinkler requirement when the work commenced and are now revising plans and mobilizing to add this work to the existing scope of work for the renovation. Unfortunately, due to supply chain issues and lead times, the actual installation of the fire sprinklers and tie-in to the water mains for the supply of water to the sprinklers cannot be accomplished for several months.

After discussions with you and other Town staff members, the possibility of splitting the new work into two phases will allow the store to be opened for the season with the heavy, outside work to be accomplished in Phase II next summer.

Attached is the proposed construction timeline from the Contractor. They are proposing that all Phase I outside and noisy work be completed by October 31, but we are hereby requesting an extension of the seasonal construction deadline under Section 42-199 of the Code through December 31, 2022 for interior Phase I work. The work to be completed during this



extension will all be interior quiet-type work. A list of the work to be done during this requested extension is as follows:


- Appliance delivery and installation - 11/1/22
- Install vinyl base -11/1/22
- Furniture delivery – 11/1/22
- Install stone and tile walls – 11/8/22 – 11/30/22
- Fire alarm installation / tie in – 11/17/22 - 11/23/22
- Fire alarm programming and testing – 11/21/22 – 11/22/22
- Install millwork doors – 11/28/22 – 11/30/22
- Painting – 11/30/22 – 12/1/22
- Millwork furniture touch-up – 12/1/22 – 12/2/22
- Punch list - final inspections – 12/5/22 – 12/16/22
- Client move-in – 12/19/22

Tourneau/Bucherer looks to continue its long-standing Town-serving relationship with the Town and its residents and guests by completing the renovation and opening for business this season. The renovation represents a commitment by Tourneau/Bucherer to enhancing the beauty and prestige of both its store and of Worth Avenue.

We respectfully request that the Council grant the requested extension to enable Tourneau/Bucherer to complete this staged renovation, which should have little to no negative impact on Worth Avenue or its occupants.

Please place this matter on the September 14, 2022 Town Council Agenda. If you have any questions, or need additional information, please contact me.

Sincerely,

A handwritten signature in blue ink, appearing to read "M. Timothy Hanlon", with a long horizontal line extending to the left.

M. Timothy Hanlon

cc: Tourneau, Inc.





JRM Construction Management, LLC  
Address: 175 Worth Ave, Palm Beach FL

## Overall Project Schedule

Tourneau - Bucherer Palm Beach - 175 Worth Ave Palm Beach

ISSUED ON: 8/11/2022



Calendar Exceptions

Holiday





JRM Construction Management, LLC

Address: 175 Worth Ave, Palm Beach FL

## Overall Project Schedule

Tourneau - Bucherer Palm Beach - 175 Worth Ave Palm Beach


ISSUED ON: 8/11/2022

| Line                           | Task ID | Trade            | Name  | Total Duration | Start       | Finish     | Overall % complete | May | June | July | August | September | October | November | December | 2023 |
|--------------------------------|---------|------------------|---|----------------|-------------|------------|--------------------|-----|------|------|--------|-----------|---------|----------|----------|------|
| 29                             | 2940    | Metal & Glass    | Arch Metal & Glass - Fabrication Storefront                           | 11w            | 7/25/2022 A | 10/10/2022 | 23.64              |     |      |      |        |           |         |          |          |      |
| Procurement - Rolling Door     |         |                  |   |                |             |            |                    |     |      |      |        |           |         |          |          |      |
| 30                             | 88301   | Rolling Door     | Rolling Door - Shop Drawings  | 11w 1d         | 6/2/2022 A  | 8/19/2022  | 99.27              |     |      |      |        |           |         |          |          |      |
| 31                             | 88291   | Rolling Door     | Rolling Door - Approvals  | 1w             | 8/22/2022   | 8/28/2022  |                    |     |      |      |        |           |         |          |          |      |
| 32                             | 88281   | Rolling Door     | Rolling Door - Fabrication  | 7w             | 8/29/2022   | 10/17/2022 |                    |     |      |      |        |           |         |          |          |      |
| Procurement - Structural Steel |         |                  |   |                |             |            |                    |     |      |      |        |           |         |          |          |      |
| 33                             | 4920    | Structural Steel | Structural Steel - Column Transfer Steel Fabrication                  | 1w             | 8/22/2022 * | 8/29/2022  |                    |     |      |      |        |           |         |          |          |      |
| Construction                   |         |                  |   |                |             |            |                    |     |      |      |        |           |         |          |          |      |
| General Space                  |         |                  |   |                |             |            |                    |     |      |      |        |           |         |          |          |      |
| Make-Ready                     |         |                  |   |                |             |            |                    |     |      |      |        |           |         |          |          |      |
| 34                             | 88361   | Demolition       | Installation of Shed  | 3d             | 8/11/2022   | 8/15/2022  |                    |     |      |      |        |           |         |          |          |      |
| 35                             | 80081   | Demolition       | Demolition - Floor at Storefront to Foundation                        | 2d             | 8/24/2022 * | 8/25/2022  |                    |     |      |      |        |           |         |          |          |      |
| 36                             | 88571   | Demolition       | ADDED SCOPE Demo Entrance Wall  | 3d             | 8/25/2022   | 8/29/2022  |                    |     |      |      |        |           |         |          |          |      |
| 37                             | 88351   | Demolition       | Demo Storefront   | 3d             | 9/2/2022 *  | 9/7/2022   |                    |     |      |      |        |           |         |          |          |      |
| Structural                     |         |                  |   |                |             |            |                    |     |      |      |        |           |         |          |          |      |
| 38                             | 88521   | Structural Steel | ADDED SCOPE Structural Steel - Install Ceiling Steel                  | 2w             | 8/3/2022 A  | 8/16/2022  | 60.00              |     |      |      |        |           |         |          |          |      |
| 39                             | 88541   | Fireproofing     | ADDED SCOPE New Steel Fireproofing                                    | 3d             | 8/17/2022   | 8/19/2022  |                    |     |      |      |        |           |         |          |          |      |
| 40                             | 80371   | Structural Steel | Structural Steel - Layout   | 1d             | 8/23/2022   | 8/23/2022  |                    |     |      |      |        |           |         |          |          |      |
| 41                             | 88551   | Structural Steel | ADDED SCOPE Structural Steel - Install Plate                          | 1d             | 8/24/2022   | 8/24/2022  |                    |     |      |      |        |           |         |          |          |      |
| 42                             | 80441   | Structural Steel | Structural Steel - Column Transfer Steel                              | 4d             | 8/29/2022   | 9/1/2022   |                    |     |      |      |        |           |         |          |          |      |
| 43                             | 88581   | Structural Steel | ADDED SCOPE Structural Steel - Install Balance of Entrance Door Steel | 1w             | 8/30/2022   | 9/6/2022   |                    |     |      |      |        |           |         |          |          |      |
| Overhead Rough                 |         |                  |   |                |             |            |                    |     |      |      |        |           |         |          |          |      |
| 44                             | 88591   | HVAC Ductwork    | Mechanical Layout   | 1d             | 8/23/2022   | 8/23/2022  |                    |     |      |      |        |           |         |          |          |      |
| 45                             | 80451   | Sprinkler        | Sprinkler - Rough out Mains   | 2d             | 8/24/2022   | 8/25/2022  |                    |     |      |      |        |           |         |          |          |      |
| 46                             | 81121   | Fire Alarm       | FA - Pull Wiring  | 1w             | 8/24/2022   | 8/30/2022  |                    |     |      |      |        |           |         |          |          |      |
| 47                             | 84161   | HVAC Ductwork    | Install Ductwork  | 1w 3d          | 8/24/2022   | 9/2/2022   |                    |     |      |      |        |           |         |          |          |      |
| 48                             | 80751   | Electrical       | Electrical - Overhead BX / MC Cable (incl sleeves)                    | 1w             | 8/25/2022   | 8/31/2022  |                    |     |      |      |        |           |         |          |          |      |
| 49                             | 80761   | Electrical       | Electrical - Overhead Conduit (home runs)                             | 1w             | 8/25/2022   | 8/31/2022  |                    |     |      |      |        |           |         |          |          |      |
| 50                             | 84191   | HVAC Ductwork    | Ductwork - Install Exhaust Fans                                       | 1d             | 8/28/2022   | 8/28/2022  |                    |     |      |      |        |           |         |          |          |      |
| 51                             | 84411   | HVAC Controls    | Controls - Wire Pull  | 1w             | 8/28/2022   | 9/1/2022   |                    |     |      |      |        |           |         |          |          |      |
| 52                             | 81161   | Tele Data        | Tele/Data - Pull Wiring   | 1w 1d          | 8/28/2022   | 9/3/2022   |                    |     |      |      |        |           |         |          |          |      |
| 53                             | 81261   | Security         | Security - Pull Wire  | 1w 1d          | 8/28/2022   | 9/3/2022   |                    |     |      |      |        |           |         |          |          |      |
| 54                             | 80951   | Plumbing         | Plumbing - Rough Overhead Piping                                      | 4d             | 8/30/2022   | 9/3/2022   |                    |     |      |      |        |           |         |          |          |      |
| 55                             | 80791   | Electrical       | Electrical - Pull Wiring through Conduit (incl electrical closet)     | 2d             | 8/31/2022   | 9/1/2022   |                    |     |      |      |        |           |         |          |          |      |
| 56                             | 80781   | Electrical       | Electrical - Lighting Control Wiring                                  | 4d             | 8/31/2022   | 9/6/2022   |                    |     |      |      |        |           |         |          |          |      |
| 57                             | 81081   | Fireproofing     | Fireproofing - Fireproofing Patching                                  | 4d             | 9/1/2022    | 9/7/2022   |                    |     |      |      |        |           |         |          |          |      |
| 58                             | 88091   | HVAC Ductwork    | Ductwork - Install AHUs   | 4d             | 9/2/2022    | 9/6/2022   |                    |     |      |      |        |           |         |          |          |      |
| 59                             | 88131   | HVAC Ductwork    | Ductwork - Install Roof Top Condenser                                 | 1w             | 9/2/2022    | 9/9/2022   |                    |     |      |      |        |           |         |          |          |      |
| 60                             | 80991   | Plumbing         | Plumbing - Pressure Test  | 1d             | 9/6/2022    | 9/6/2022   |                    |     |      |      |        |           |         |          |          |      |
| 61                             | 1290    | Plumbing         | Plumbing Equipment - Install HW Heaters (incl Trim)                   | 1d             | 9/6/2022    | 9/6/2022   |                    |     |      |      |        |           |         |          |          |      |
| 62                             | 84211   | HVAC Ductwork    | Ductwork - Insulation   | 4d             | 9/6/2022    | 9/9/2022   |                    |     |      |      |        |           |         |          |          |      |
| 63                             | 80741   | Electrical       | Electrical - Heat Trace Plumbing Lines                                | 1d             | 9/7/2022    | 9/7/2022   |                    |     |      |      |        |           |         |          |          |      |
| 64                             | 800     | HVAC Piping      | Install Mech Piping (incl brazing / welding)                          | 4d             | 9/12/2022   | 9/15/2022  |                    |     |      |      |        |           |         |          |          |      |
| 65                             | 80771   | Electrical       | Electrical - Mechanical Terminations                                  | 4d             | 9/12/2022   | 9/15/2022  |                    |     |      |      |        |           |         |          |          |      |
| 66                             | 860     | HVAC Piping      | Mech Piping - Pressure Test   | 1d             | 9/16/2022   | 9/16/2022  |                    |     |      |      |        |           |         |          |          |      |
| 67                             | 890     | HVAC Piping      | Mech Piping - Trim Out AC Units / Equipment                           | 1d             | 9/16/2022   | 9/16/2022  |                    |     |      |      |        |           |         |          |          |      |
| 68                             | 870     | HVAC Piping      | Mech Piping - Insulation  | 2d             | 9/19/2022   | 9/20/2022  |                    |     |      |      |        |           |         |          |          |      |
| 69                             | 900     | HVAC Piping      | Mech Piping - Chemically Clean  | 2d             | 9/21/2022   | 9/23/2022  |                    |     |      |      |        |           |         |          |          |      |

Calendar Exceptions

Holiday





**Tourneau - Bucherer Palm Beach - 175 Worth Ave Palm Beach**


ISSUED ON: 8/11/2022

| Line                      | Task ID | Trade                | Name  | Total Duration | Start      | Finish | Overall % complete | 2022  |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |  |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
|---------------------------|---------|----------------------|---|----------------|------------|--------|--------------------|-------|---------------|------|--------|-----------|---------|----------|----------|---------|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|--|----|----|----|----|----|----|----|--|--|--|--|--|--|--|--|--|
|                           |         |                      |   |                |            |        |                    | May   | June          | July | August | September | October | November | December | January |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |  |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
|                           |         |                      |   |                |            |        |                    | -2    | -1            | 1    | 2      | 3         | 4       | 5        | 6        | 7       | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24   | 25 | 26 | 27 | 28 | 29 | 30 | 31 |  |  |  |  |  |  |  |  |  |
|                           |         |                      |   |                |            |        |                    | 30    | 6             | 13   | 20     | 27        | 4       | 11       | 18       | 25      | 1 | 8 | 15 | 22 | 29 | 5  | 12 | 19 | 26 | 3  | 10 | 17 | 24 | 31 | 7  | 14 | 21   | 28 | 5  | 12 | 19 | 26 | 2  | 9  |  |  |  |  |  |  |  |  |  |
| Walls & Floor Work        |         |                      |   |                |            |        |                    |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |  |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 70                        | 80701   | Electrical           | Electrical - Layout In-Wall & Floor Devices   | 1w 3d          | 7/11/2022  | A      | 8/23/2022          | 94.44 | 70 ██████████ |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | Electrical - Layout In-Wall & Floor Devices - 8.00d  |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 71                        | 81711   | Millwork             | Millwork - Layout   | 1d             | 8/22/2022  | *      | 8/23/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 71 █ Millwork - Layout - 1.00d   |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 72                        | 81721   | Millwork             | Millwork - Field Dimensions   | 1d             | 8/23/2022  |        | 8/23/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 72 █ Millwork - Field Dimensions - 1.00d   |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 73                        | 80731   | Electrical           | Electrical - Rough Out Floor Trenches   | 3d             | 8/24/2022  |        | 8/28/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 73 █ Electrical - Rough Out Floor Trenches - 3.00d   |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 74                        | 81031   | Concrete             | Concrete - Trench Infills   | 1d             | 8/28/2022  |        | 8/28/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 74 █ Concrete - Trench Infills - 1.00d   |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 75                        | 80611   | Carpentry            | Carpentry - Sheetrock Walls (bottoms) Including patch of existing and Security Mesh | 1w             | 8/30/2022  |        | 9/6/2022           |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 75 █ Carpentry - Sheetrock Walls (bottoms) Including patch of existing and Security Mesh - 5.00d |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 76                        | 88401   | Carpentry            | Carpentry - Exterior Sheathing  | 1w             | 9/2/2022   |        | 9/9/2022           |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 76 █ Carpentry - Exterior Sheathing - 5.00d  |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 77                        | 80991   | Plumbing             | Plumbing - Pressure Test  | 1d             | 9/6/2022   |        | 9/6/2022           |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 77 █ Plumbing - Pressure Test - 1.00d  |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 78                        | 81461   | Plumbing             | Plumbing - DOB Rough Inspection   |                | 9/7/2022   |        | 9/7/2022           |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 78 ♦ Plumbing - DOB Rough Inspection   |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 79                        | 80591   | Carpentry            | Carpentry - Install HM Door Frames  | 2d             | 9/7/2022   |        | 9/9/2022           |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 79 █ Carpentry - Install HM Door Frames - 2.00d  |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 80                        | 81001   | Plumbing             | Plumbing - Insulation (Walls)   | 1d             | 9/8/2022   |        | 9/8/2022           |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 80 █ Plumbing - Insulation (Walls) - 1.00d   |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 81                        | 80821   | Electrical           | Electrical - Install Floor Devices  | 2d             | 9/8/2022   |        | 9/9/2022           |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 81 █ Electrical - Install Floor Devices - 2.00d  |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 82                        | 80621   | Carpentry            | Carpentry - Sheetrock Tops  | 1w             | 9/8/2022   |        | 9/14/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 82 █ Carpentry - Sheetrock Tops - 5.00d  |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 83                        | 80641   | Carpentry            | Carpentry - Sheetrock Wet Walls   | 2d             | 9/9/2022   |        | 9/12/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 83 █ Carpentry - Sheetrock Wet Walls - 2.00d   |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 84                        | 80631   | Carpentry            | Carpentry - Tape & Spackle  | 1w             | 9/12/2022  |        | 9/18/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 84 █ Carpentry - Tape & Spackle - 5.00d  |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 85                        | 80651   | Carpentry            | Carpentry - Firestop  | 2d             | 9/15/2022  |        | 9/16/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 85 █ Carpentry - Firestop - 2.00d  |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 86                        | 80661   | Carpentry            | Carpentry - Polish Walls  | 3d 6h          | 9/15/2022  |        | 9/20/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 86 █ Carpentry - Polish Walls - 3.75d  |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 87                        | 80671   | Carpentry            | Carpentry - Hang Doors & HW   | 1d             | 9/20/2022  |        | 9/20/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 87 █ Carpentry - Hang Doors & HW - 1.00d   |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 88                        | 81271   | Security             | Security - Panel & Equipment Install  | 1w             | 10/4/2022  |        | 10/10/2022         |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 88 █ Security - Panel & Equipment Install - 5.00d  |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 89                        | 81171   | Tele Data            | Tele/Data - Wall Terminations   | 2d             | 10/6/2022  |        | 10/7/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 89 █ Tele/Data - Wall Terminations - 2.00d   |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 90                        | 81131   | Fire Alarm           | FA - Install Devices  | 2d             | 11/17/2022 |        | 11/18/2022         |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 90 █ FA - Install Devices - 2.00d  |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 91                        | 81151   | Fire Alarm           | FA - Tie-In to Permanent System   | 1d             | 11/23/2022 |        | 11/23/2022         |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 91 █ FA - Tie-In to Permanent System - 1.00d   |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| Ceiling Program           |         |                      |   |                |            |        |                    |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |  |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 92                        | 84511   | Ceilings             | Carpentry - Frame Ceilings  | 3d             | 9/6/2022   |        | 9/9/2022           |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 92 █ Carpentry - Frame Ceilings - 3.00d  |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 93                        | 80841   | Electrical           | Electrical - Install Lighting Control Devices                                       | 2d             | 9/8/2022   |        | 9/9/2022           |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 93 █ Electrical - Install Lighting Control Devices - 2.00d                                       |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 94                        | 80801   | Electrical           | Electrical - Install Recessed Fixtures and Boxes (hard ceilings)                    | 3d             | 9/8/2022   |        | 9/12/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 94 █ Electrical - Install Recessed Fixtures and Boxes (hard ceilings) - 3.00d                    |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 95                        | 80481   | Sprinkler            | Sprinkler - Branches, Drop Sprinkler Heads (hard ceilings)                          | 4d             | 9/9/2022   |        | 9/14/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 95 █ Sprinkler - Branches, Drop Sprinkler Heads (hard ceilings) - 4.00d                          |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 96                        | 84521   | Ceilings             | Ceilings - Grid (general)   | 2d             | 9/14/2022  |        | 9/15/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 96 █ Ceilings - Grid (general) - 2.00d   |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 97                        | 84261   | HVAC Ductwork        | Ductwork - Install Lay-In Diffusers & Grills in Grid                                | 1d 4h          | 9/15/2022  |        | 9/16/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 97 █ Ductwork - Install Lay-In Diffusers & Grills in Grid - 1.50d                                |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 98                        | 80471   | Sprinkler            | Sprinkler - Branches, Drop Sprinkler Heads (grid)                                   | 2d             | 9/15/2022  |        | 9/16/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 98 █ Sprinkler - Branches, Drop Sprinkler Heads (grid) - 2.00d                                   |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 99                        | 80831   | Electrical           | Electrical - Install Lay-In Fixtures (In grid ceilings)                             | 2d             | 9/15/2022  |        | 9/16/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 99 █ Electrical - Install Lay-In Fixtures (In grid ceilings) - 2.00d                             |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 100                       | 84541   | Ceilings             | Ceilings - Sheetrock  | 1w             | 9/16/2022  |        | 9/22/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 100 █ Ceilings - Sheetrock - 5.00d   |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 101                       | 80491   | Sprinkler            | Sprinkler - Hydrostatic Test  | 1d             | 9/19/2022  |        | 9/19/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 101 █ Sprinkler - Hydrostatic Test - 1.00d   |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 102                       | 80501   | Sprinkler            | Sprinkler - Tie-In to Permanent System  | 1d             | 9/20/2022  |        | 9/20/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 102 █ Sprinkler - Tie-In to Permanent System - 1.00d   |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 103                       | 84561   | Ceilings             | Ceilings - Border Cuts  | 2d             | 9/20/2022  |        | 9/21/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 103 █ Ceilings - Border Cuts - 2.00d   |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 104                       | 84551   | Ceilings             | Ceilings - Tape & Spackle   | 1w             | 9/20/2022  |        | 9/26/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 104 █ Ceilings - Tape & Spackle - 5.00d  |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 105                       | 81291   | Security             | Security - Door Terminations  | 2d             | 9/21/2022  |        | 9/22/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 105 █ Security - Door Terminations - 2.00d   |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 106                       | 84571   | Ceilings             | Ceilings - Polish (Level 6)   | 1w             | 9/27/2022  |        | 10/3/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 106 █ Ceilings - Polish (Level 6) - 5.00d  |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 107                       | 84271   | HVAC Ductwork        | Ductwork - Install Diffusers and Grills in Sheetrock Ceilings                       | 3d             | 9/30/2022  |        | 10/4/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 107 █ Ductwork - Install Diffusers and Grills in Sheetrock Ceilings - 3.00d                      |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 108                       | 80521   | Sprinkler            | Sprinkler - Cap Install   | 1d             | 10/5/2022  |        | 10/5/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 108 █ Sprinkler - Cap Install - 1.00d  |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 109                       | 81181   | Tele Data            | Tele/Data - Install WAPS  | 2d             | 10/7/2022  |        | 10/10/2022         |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 109 █ Tele/Data - Install WAPS - 2.00d   |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 110                       | 84581   | Ceilings             | Ceilings - Full Tile  | 1d             | 10/10/2022 |        | 10/10/2022         |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 110 █ Ceilings - Full Tile - 1.00d   |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 111                       | 84291   | HVAC Ductwork        | Ductwork - Balancing  | 3d             | 10/12/2022 |        | 10/14/2022         |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 111 █ Ductwork - Balancing - 3.00d   |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 112                       | 80871   | Electrical           | Remove Electrical Temps   | 1d             | 10/13/2022 |        | 10/13/2022         |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 112 █ Remove Electrical Temps - 1.00d  |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| Finishes, Flooring & Trim |         |                      |   |                |            |        |                    |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |  |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 113                       | 81921   | Ceramic Tile & Stone | Ceramic Tile - Install Bathroom Tile  | 4d             | 9/21/2022  |        | 9/26/2022          |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 113 █ Ceramic Tile - Install Bathroom Tile - 4.00d   |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 114                       | 81931   | Ceramic Tile & Stone | Stone - Install Stone Flooring  | 2w             | 9/27/2022  |        | 10/10/2022         |       |               |      |        |           |         |          |          |         |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | 114 █ Stone - Install Stone Flooring - 10.00d  |    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |

**Calendar Exceptions**

 Holiday






**Tourneau - Bucherer Palm Beach - 175 Worth Ave Palm Beach**

[illegible]





**Tourneau - Bucherer Palm Beach - 175 Worth Ave Palm Beach**

[illegible]

5 of 5