

ID		Task Mode	Task Name	Duration	Start	Finish	1st Quarter		Mar	2nd Quarter		Jun	3rd Quarter			4th Quarter			1st Quarter
							Jan	Feb		Apr	May		Jul	Aug	Sep	Oct	Nov	Dec	
1			Ocean Towers North	217 days	Mon 3/6/23	Thu 1/18/24													
2			Mobilize Project	3 days	Mon 3/6/23	Wed 3/8/23													
3			Video Survey	2 days	Thu 3/9/23	Fri 3/10/23													
4			Order Railings	45 days	Mon 3/13/23	Fri 5/12/23													
5			Stack 11	114 days	Mon 3/13/23	Tue 8/22/23													
6			Mobilize Stack	3 days	Mon 3/13/23	Wed 3/15/23													
7			Install Scaffolding	2 days	Thu 3/16/23	Fri 3/17/23													
8			Video Survey	2 days	Mon 3/20/23	Tue 3/21/23													
9			Cover-up Windows and SGD's	3 days	Wed 3/22/23	Fri 3/24/23													
10			Remove Existing Railing	5 days	Mon 3/27/23	Fri 3/31/23													
11			Remove Existing Floor Finish	5 days	Mon 4/3/23	Fri 4/7/23													
12			Engineer to Mark Repairs	1 day	Mon 4/10/23	Mon 4/10/23													
13			Repair Concrete	43 days	Tue 4/11/23	Fri 6/9/23													
14			Waterproof Balconies	7 days	Mon 6/12/23	Wed 6/21/23													
15			Paint and Caulk	5 days	Thu 6/22/23	Wed 6/28/23													
16			Install Railings	10 days	Mon 7/31/23	Fri 8/11/23													
17			Punchout	2 days	Mon 8/14/23	Tue 8/15/23													
18			Demobilize Stack	5 days	Wed 8/16/23	Tue 8/22/23													
19			Stack 09	114 days	Mon 3/13/23	Tue 8/22/23													
20			Mobilize Stack	3 days	Mon 3/13/23	Wed 3/15/23													
21			Install Scaffolding	2 days	Thu 3/16/23	Fri 3/17/23													
22			Video Survey	2 days	Mon 3/20/23	Tue 3/21/23													
23			Cover-up Windows and SGD's	3 days	Wed 3/22/23	Fri 3/24/23													
24			Remove Existing Railing	5 days	Mon 3/27/23	Fri 3/31/23													
25			Remove Existing Floor Finish	5 days	Mon 4/3/23	Fri 4/7/23													
26			Engineer to Mark Repairs	1 day	Mon 4/10/23	Mon 4/10/23													

Project: Ocean Towers North
Date: Fri 6/9/23

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

ID		Task Mode	Task Name	Duration	Start	Finish	1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
27			Repair Concrete	49 days	Tue 4/11/23	Tue 6/20/23													
28			Waterproof Balconies	7 days	Wed 6/21/23	Thu 6/29/23													
29			Paint and Caulk	5 days	Fri 6/30/23	Fri 7/7/23													
30			Install Railings	10 days	Mon 7/31/23	Fri 8/11/23													
31			Punchout	2 days	Mon 8/14/23	Tue 8/15/23													
32			Demobilize Stack	5 days	Wed 8/16/23	Tue 8/22/23													
33			Stack 07	119 days	Mon 3/20/23	Wed 9/6/23													
34			Mobilize Stack	3 days	Mon 3/20/23	Wed 3/22/23													
35			Install Scaffolding	2 days	Thu 3/23/23	Fri 3/24/23													
36			Video Survey	2 days	Mon 3/27/23	Tue 3/28/23													
37			Cover-up Windows and SGD's	3 days	Wed 3/29/23	Fri 3/31/23													
38			Remove Existing Railing	5 days	Mon 4/3/23	Fri 4/7/23													
39			Remove Exisiting Floor Finish	5 days	Mon 4/10/23	Fri 4/14/23													
40			Engineer to Mark Repairs	1 day	Mon 4/17/23	Mon 4/17/23													
41			Repair Concrete	47 days	Tue 4/18/23	Fri 6/23/23													
42			Waterproof Balconies	7 days	Mon 6/26/23	Wed 7/5/23													
43			Paint and Caulk	5 days	Thu 7/6/23	Wed 7/12/23													
44			Install Railings	10 days	Mon 8/14/23	Fri 8/25/23													
45			Punchout	2 days	Mon 8/28/23	Tue 8/29/23													
46			Demobilize Stack	5 days	Wed 8/30/23	Wed 9/6/23													
47			Stack 05	119 days	Mon 3/20/23	Wed 9/6/23													
48			Mobilize Stack	3 days	Mon 3/20/23	Wed 3/22/23													
49			Install Scaffolding	2 days	Thu 3/23/23	Fri 3/24/23													
50			Video Survey	2 days	Mon 3/27/23	Tue 3/28/23													
51			Cover-up Windows and SGD's	3 days	Wed 3/29/23	Fri 3/31/23													
52			Remove Existing Railing	5 days	Mon 4/3/23	Fri 4/7/23													

Project: Ocean Towers North
Date: Fri 6/9/23

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

ID		Task Mode	Task Name	Duration	Start	Finish	1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
53			Remove Existing Floor Finish	5 days	Mon 4/10/23	Fri 4/14/23													
54			Engineer to Mark Repairs	1 day	Mon 4/17/23	Mon 4/17/23													
55			Repair Concrete	47 days	Tue 4/18/23	Fri 6/23/23													
56			Waterproof Balconies	7 days	Mon 6/26/23	Wed 7/5/23													
57			Paint and Caulk	5 days	Thu 7/6/23	Wed 7/12/23													
58			Install Railings	10 days	Mon 8/14/23	Fri 8/25/23													
59			Punchout	2 days	Mon 8/28/23	Tue 8/29/23													
60			Demobilize Stack	5 days	Wed 8/30/23	Wed 9/6/23													
61			Stack 03	114 days	Mon 4/10/23	Wed 9/20/23													
62			Mobilize Stack	3 days	Mon 4/10/23	Wed 4/12/23													
63			Install Scaffolding	2 days	Thu 4/13/23	Fri 4/14/23													
64			Video Survey	2 days	Mon 4/17/23	Tue 4/18/23													
65			Cover-up Windows and SGD's	3 days	Wed 4/19/23	Fri 4/21/23													
66			Remove Existing Railing	5 days	Mon 4/24/23	Fri 4/28/23													
67			Remove Existing Floor Finish	5 days	Mon 5/1/23	Fri 5/5/23													
68			Engineer to Mark Repairs	1 day	Mon 5/8/23	Mon 5/8/23													
69			Repair Concrete	40 days	Tue 5/9/23	Thu 7/6/23													
70			Waterproof Balconies	7 days	Fri 7/7/23	Mon 7/17/23													
71			Paint and Caulk	5 days	Tue 7/18/23	Mon 7/24/23													
72			Install Railings	10 days	Mon 8/28/23	Mon 9/11/23													
73			Punchout	2 days	Tue 9/12/23	Wed 9/13/23													
74			Demobilize Stack	5 days	Thu 9/14/23	Wed 9/20/23													
75			Stack 01 South	114 days	Mon 4/10/23	Wed 9/20/23													
76			Mobilize Stack	3 days	Mon 4/10/23	Wed 4/12/23													
77			Install Scaffolding	2 days	Thu 4/13/23	Fri 4/14/23													
78			Video Survey	2 days	Mon 4/17/23	Tue 4/18/23													

Project: Ocean Towers North
Date: Fri 6/9/23

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

ID		Task Mode	Task Name	Duration	Start	Finish	1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
79			Cover-up Windows and SGD's	3 days	Wed 4/19/23	Fri 4/21/23													
80			Remove Existing Railing	5 days	Mon 4/24/23	Fri 4/28/23													
81			Remove Existing Floor Finish	5 days	Mon 5/1/23	Fri 5/5/23													
82			Engineer to Mark Repairs	1 day	Mon 5/8/23	Mon 5/8/23													
83			Repair Concrete	40 days	Tue 5/9/23	Thu 7/6/23													
84			Waterproof Balconies	7 days	Fri 7/7/23	Mon 7/17/23													
85			Paint and Caulk	5 days	Tue 7/18/23	Mon 7/24/23													
86			Install Railings	10 days	Mon 8/28/23	Mon 9/11/23													
87			Punchout	2 days	Tue 9/12/23	Wed 9/13/23													
88			Demobilize Stack	5 days	Thu 9/14/23	Wed 9/20/23													
89			Stack 01 East	85 days	Mon 7/17/23	Tue 11/14/23													
90			Mobilize Stack	3 days	Mon 7/17/23	Wed 7/19/23													
91			Install Scaffolding	2 days	Thu 7/20/23	Fri 7/21/23													
92			Video Survey	2 days	Mon 7/24/23	Tue 7/25/23													
93			Cover-up Windows and SGD's	3 days	Wed 7/26/23	Fri 7/28/23													
94			Remove Existing Railing	5 days	Mon 7/31/23	Fri 8/4/23													
95			Remove Existing Floor Finish	5 days	Mon 8/7/23	Fri 8/11/23													
96			Engineer to Mark Repairs	1 day	Mon 8/14/23	Mon 8/14/23													
97			Repair Concrete	35 days	Tue 8/15/23	Tue 10/3/23													
98			Waterproof Balconies	7 days	Wed 10/4/23	Thu 10/12/23													
99			Paint and Caulk	5 days	Fri 10/13/23	Thu 10/19/23													
100			Install Railings	10 days	Fri 10/20/23	Thu 11/2/23													
101			Punchout	2 days	Fri 11/3/23	Mon 11/6/23													
102			Demobilize Stack	5 days	Tue 11/7/23	Tue 11/14/23													
103			Stack 02 East	80 days	Mon 7/17/23	Mon 11/6/23													
104			Mobilize Stack	3 days	Mon 7/17/23	Wed 7/19/23													

Project: Ocean Towers North
Date: Fri 6/9/23

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

ID		Task Mode	Task Name	Duration	Start	Finish	1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
105			Install Scaffolding	2 days	Thu 7/20/23	Fri 7/21/23													
106			Video Survey	2 days	Mon 7/24/23	Tue 7/25/23													
107			Cover-up Windows and SGD's	3 days	Wed 7/26/23	Fri 7/28/23													
108			Remove Existing Railing	5 days	Mon 7/31/23	Fri 8/4/23													
109			Remove Exisiting Floor Finish	5 days	Mon 8/7/23	Fri 8/11/23													
110			Engineer to Mark Repairs	1 day	Mon 8/14/23	Mon 8/14/23													
111			Repair Concrete	30 days	Tue 8/15/23	Tue 9/26/23													
112			Waterproof Balconies	7 days	Wed 9/27/23	Thu 10/5/23													
113			Paint and Caulk	5 days	Fri 10/6/23	Thu 10/12/23													
114			Install Railings	10 days	Fri 10/13/23	Thu 10/26/23													
115			Punchout	2 days	Fri 10/27/23	Mon 10/30/23													
116			Demobilize Stack	5 days	Tue 10/31/23	Mon 11/6/23													
117			Stack 02 North	85 days	Mon 7/31/23	Thu 11/30/23													
118			Mobilize Stack	3 days	Mon 7/31/23	Wed 8/2/23													
119			Install Scaffolding	2 days	Thu 8/3/23	Fri 8/4/23													
120			Video Survey	2 days	Mon 8/7/23	Tue 8/8/23													
121			Cover-up Windows and SGD's	3 days	Wed 8/9/23	Fri 8/11/23													
122			Remove Existing Railing	5 days	Mon 8/14/23	Fri 8/18/23													
123			Remove Exisiting Floor Finish	5 days	Mon 8/21/23	Fri 8/25/23													
124			Engineer to Mark Repairs	1 day	Mon 8/28/23	Mon 8/28/23													
125			Repair Concrete	35 days	Tue 8/29/23	Tue 10/17/23													
126			Waterproof Balconies	7 days	Wed 10/18/23	Thu 10/26/23													
127			Paint and Caulk	5 days	Fri 10/27/23	Thu 11/2/23													
128			Install Railings	10 days	Fri 11/3/23	Fri 11/17/23													
129			Punchout	2 days	Mon 11/20/23	Tue 11/21/23													
130			Demobilize Stack	5 days	Wed 11/22/23	Thu 11/30/23													


Project: Ocean Towers North
Date: Fri 6/9/23

Task

Split

Milestone

Summary









Project Summary

Inactive Task

Inactive Milestone

Inactive Summary









Manual Task

Duration-only

Manual Summary Rollup

Manual Summary









Start-only

Finish-only

External Tasks

External Milestone









Deadline

Progress

Manual Progress







ID		Task Mode	Task Name	Duration	Start	Finish	1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
131			Stack 04	85 days	Mon 7/31/23	Thu 11/30/23													
132			Mobilize Stack	3 days	Mon 7/31/23	Wed 8/2/23													
133			Install Scaffolding	2 days	Thu 8/3/23	Fri 8/4/23													
134			Video Survey	2 days	Mon 8/7/23	Tue 8/8/23													
135			Cover-up Windows and SGD's	3 days	Wed 8/9/23	Fri 8/11/23													
136			Remove Existing Railing	5 days	Mon 8/14/23	Fri 8/18/23													
137			Remove Existing Floor Finish	5 days	Mon 8/21/23	Fri 8/25/23													
138			Engineer to Mark Repairs	1 day	Mon 8/28/23	Mon 8/28/23													
139			Repair Concrete	35 days	Tue 8/29/23	Tue 10/17/23													
140			Waterproof Balconies	7 days	Wed 10/18/23	Thu 10/26/23													
141			Paint and Caulk	5 days	Fri 10/27/23	Thu 11/2/23													
142			Install Railings	10 days	Fri 11/3/23	Fri 11/17/23													
143			Punchout	2 days	Mon 11/20/23	Tue 11/21/23													
144			Demobilize Stack	5 days	Wed 11/22/23	Thu 11/30/23													
145			Stack 06	85 days	Mon 8/14/23	Thu 12/14/23													
146			Mobilize Stack	3 days	Mon 8/14/23	Wed 8/16/23													
147			Install Scaffolding	2 days	Thu 8/17/23	Fri 8/18/23													
148			Video Survey	2 days	Mon 8/21/23	Tue 8/22/23													
149			Cover-up Windows and SGD's	3 days	Wed 8/23/23	Fri 8/25/23													
150			Remove Existing Railing	5 days	Mon 8/28/23	Fri 9/1/23													
151			Remove Existing Floor Finish	5 days	Tue 9/5/23	Mon 9/11/23													
152			Engineer to Mark Repairs	1 day	Tue 9/12/23	Tue 9/12/23													
153			Repair Concrete	35 days	Wed 9/13/23	Tue 10/31/23													
154			Waterproof Balconies	7 days	Wed 11/1/23	Thu 11/9/23													
155			Paint and Caulk	5 days	Mon 11/13/23	Fri 11/17/23													
156			Install Railings	10 days	Mon 11/20/23	Tue 12/5/23													

Project: Ocean Towers North
Date: Fri 6/9/23

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

ID		Task Mode	Task Name	Duration	Start	Finish	1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
157			Punchout	2 days	Wed 12/6/23	Thu 12/7/23													
158			Demobilize Stack	5 days	Fri 12/8/23	Thu 12/14/23													
159			Stack 08	85 days	Mon 8/14/23	Thu 12/14/23													
160			Mobilize Stack	3 days	Mon 8/14/23	Wed 8/16/23													
161			Install Scaffolding	2 days	Thu 8/17/23	Fri 8/18/23													
162			Video Survey	2 days	Mon 8/21/23	Tue 8/22/23													
163			Cover-up Windows and SGD's	3 days	Wed 8/23/23	Fri 8/25/23													
164			Remove Existing Railing	5 days	Mon 8/28/23	Fri 9/1/23													
165			Remove Exisiting Floor Finish	5 days	Tue 9/5/23	Mon 9/11/23													
166			Engineer to Mark Repairs	1 day	Tue 9/12/23	Tue 9/12/23													
167			Repair Concrete	35 days	Wed 9/13/23	Tue 10/31/23													
168			Waterproof Balconies	7 days	Wed 11/1/23	Thu 11/9/23													
169			Paint and Caulk	5 days	Mon 11/13/23	Fri 11/17/23													
170			Install Railings	10 days	Mon 11/20/23	Tue 12/5/23													
171			Punchout	2 days	Wed 12/6/23	Thu 12/7/23													
172			Demobilize Stack	5 days	Fri 12/8/23	Thu 12/14/23													
173			Stack 10	85 days	Mon 8/28/23	Wed 1/3/24													
174			Mobilize Stack	3 days	Mon 8/28/23	Wed 8/30/23													
175			Install Scaffolding	2 days	Thu 8/31/23	Fri 9/1/23													
176			Video Survey	2 days	Tue 9/5/23	Wed 9/6/23													
177			Cover-up Windows and SGD's	3 days	Thu 9/7/23	Mon 9/11/23													
178			Remove Existing Railing	5 days	Tue 9/12/23	Mon 9/18/23													
179			Remove Exisiting Floor Finish	5 days	Tue 9/19/23	Mon 9/25/23													
180			Engineer to Mark Repairs	1 day	Tue 9/26/23	Tue 9/26/23													
181			Repair Concrete	35 days	Wed 9/27/23	Wed 11/15/23													
182			Waterproof Balconies	7 days	Thu 11/16/23	Tue 11/28/23													


Project: Ocean Towers North
Date: Fri 6/9/23

Task

Split

Milestone

Summary









Project Summary

Inactive Task

Inactive Milestone

Inactive Summary









Manual Task

Duration-only

Manual Summary Rollup

Manual Summary









Start-only

Finish-only

External Tasks

External Milestone









Deadline

Progress

Manual Progress







ID		Task Mode	Task Name	Duration	Start	Finish	1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
183			Paint and Caulk	5 days	Wed 11/29/23	Tue 12/5/23													
184			Install Railings	10 days	Wed 12/6/23	Tue 12/19/23													
185			Punchout	2 days	Wed 12/20/23	Thu 12/21/23													
186			Demobilize Stack	5 days	Fri 12/22/23	Wed 1/3/24													
187			Stack 12	80 days	Mon 8/28/23	Thu 12/21/23													
188			Mobilize Stack	3 days	Mon 8/28/23	Wed 8/30/23													
189			Install Scaffolding	2 days	Thu 8/31/23	Fri 9/1/23													
190			Video Survey	2 days	Tue 9/5/23	Wed 9/6/23													
191			Cover-up Windows and SGD's	3 days	Thu 9/7/23	Mon 9/11/23													
192			Remove Existing Railing	5 days	Tue 9/12/23	Mon 9/18/23													
193			Remove Exisiting Floor Finish	5 days	Tue 9/19/23	Mon 9/25/23													
194			Engineer to Mark Repairs	1 day	Tue 9/26/23	Tue 9/26/23													
195			Repair Concrete	30 days	Wed 9/27/23	Tue 11/7/23													
196			Waterproof Balconies	7 days	Wed 11/8/23	Fri 11/17/23													
197			Paint and Caulk	5 days	Mon 11/20/23	Tue 11/28/23													
198			Install Railings	10 days	Wed 11/29/23	Tue 12/12/23													
199			Punchout	2 days	Wed 12/13/23	Thu 12/14/23													
200			Demobilize Stack	5 days	Fri 12/15/23	Thu 12/21/23													
201			Demobilize Work Site	15 days	Fri 12/22/23	Thu 1/18/24													
202			Remove Scaffolding and Equipment	7 days	Fri 12/22/23	Fri 1/5/24													
203			Pressure Clean	5 days	Mon 1/8/24	Fri 1/12/24													
204			Punchout	3 days	Tue 1/16/24	Thu 1/18/24													

Project: Ocean Towers North
Date: Fri 6/9/23

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress