KOCHMAN & ZISKA PLC

Ronald S. Kochman* Maura A. Ziska

*Also admitted in New York

Esperanté 222 Lakeview Avenue, Suite 1500 West Palm Beach, Florida 33401

Telephone: (561) 802-8960 Facsimile: (561) 802-8995

VIA HAND DELIVERY

December 17, 2018

Mr. Bill Bucklew, Building Official Town of Palm Beach 360 S County Road Palm Beach, Fl 33480

Re: Extension for construction time frame / 608 Island Drive, Palm Beach, FL

Dear Bill,

This letter shall serve as formal notice of the request for a waiver of the time schedule for completion of construction by the owner of 608 Island Drive, Palm Beach, Florida. Also enclosed is a revised construction schedule from Malasky Homes, Inc. The reason for the delay and request for an extension is due to unforeseen delays with the sub-contractors that were out of the owner/builders control. I have also included the Notice Affidavit for sending the notification to the surrounding property owners', a copy of the letter to the surrounding property owners' and the list of the surrounding property owners'.

Please place this request on the January 9, 2019 Town Council agenda.

Respectfully,

Maura Ziska

/ch 00039744.DOC



December 17, 2018

Town of Palm Beach Attn: Town Council and Josh Martin 360 South County Road Palm Beach, FL 33480

Re: 608 Island Drive Permit # B-16-58572

Dear Town Council and Mr. Martin:

Upon reviewing our schedule to complete the above referenced house, Malasky Homes, Inc. believes it is not possible to complete the house prior to the January meeting of Town Council. Accordingly, in an abundance of caution we are requesting Town Council extend the permit completion date to February 13, 2019.

The delays we have incurred on this house can be traced to the following events:

- 1. The interior decorator changed the interior ceiling details from paint grade materials to stain grade materials. The stain grade material had to be special ordered, which created a delay. Additionally the installation and finishing of the stain grade material took 30% longer.
- 2. 608 Island Drive signed a contract to sell the completed residence in October 2018. The Purchaser requested a design change to the stair railing. This caused the fabrication of the stair risers, treads and rails to be stopped. This design change has caused a five week delay.
- 3. We have experienced delays beyond our control due to our sub-contractors being overwhelmed with work and short on qualified labor.
- 4. Unfortunately as we reach the end of the calendar year, due to the holidays, we have been told by our sub-contractors there will be little or no work completed from December 23 January 2, 2019.

Given the above delays we are projecting a final inspection on Friday, January 18, 2019. This is subject to design professionals completing as built drawings and Florida Power and Light installing electric in a timely fashion.

Due to the possibilities of unforeseen circumstances beyond the control of Malasky Homes, Inc. we are requesting the permit be extended to February 13, 2019.

This extension should be granted because it is in the best interest of the Town of Palm Beach and the Island Drive neighbors to have this house completed.

Your consideration is appreciated in advance.

Sincerely:

Malasky Homes, Inc.

Bruce A. Malasky

December 17, 2018 - December 23, 2018

December 2018

SuMo TuWe Th Fr Sa

2 3 4 5 6 7 8
9 10 11 12 13 14 15
16 17 18 19 20 21 22
23 24 25 26 27 28 29
30 31

January 2019

SuMo TuWe Th Fr Sa

1 2 3 4 5
6 7 8 9 10 11 12
13 14 15 16 17 18 19
20 21 22 23 24 25 26
27 28 29 30 31

Monday, December 17	Tuesday, December 18	Notes
	100.00	1
3:00am - 9:30am Start installing cabinet hardware	9:30am - 10:00am Install Pool Equipment	1
3:30am - 10:00am Backfill Front Southside	■ 10:00am - 10:30am Remove Temp A/C Units	
🔞 10:00am - 10:30am Template Stairs	10:30am - 11:00am Electric UL Listing	
•	■ 11:00am - 11:30am Install Mirrors That we Have	
	11:30am - 12:00pm Cleaning (Rough Clean)	1
		li .
i.e		
	8	
	1/4	
		11
		II.
		4
Wednesday, December 19	Thursday, December 20	
9:30am - 10:00am Install countertops	■ 10:00am - 10:30am Complete Plumbing Install	
10:00am - 10:30am Start Installing Sod	10:30am - 11:00am Set-up meeting with Civil	11
10:30am - 11:00am Start Installing All Interioir	Engineer for Drainage "As Built"	
Lights	•	
2 11:00am - 11:30am Temp Power Inspection	31	1
11:30am - 12:00pm HVAC Start-Up Inspection		1
爾 12:00pm - 12:30pm Final Garage Door Inspection	ik.	1
		ŀ
₩	\$1.50.	İ
		1
.5		
•		52
		ll .
Friday, December 21	Saturday, December 22]]
■ 10:00am - 10:30am Complete landscape and		
drainage		
3		
		[]
]
Ų.	Sunday, December 23	
	Juliuay, December 23	

December 24, 2018 - December 30, 2018

December 2018

SuMo TuWe Th Fr Sa

2 3 4 5 6 7 8

9 10 11 12 13 14 15
16 17 18 19 20 21 22
23 24 25 26 27 28 29
30 31

January 2019

SuMo TuWe Th Fr Sa

1 2 3 4 5
6 7 8 9 10 11 12
13 14 15 16 17 18 19
20 21 22 23 24 25 26
27 28 29 30 31

Monday, December 24	Tuesday, December 25	Notes
	# w	
	!	
Wednesday, December 26	Thursday, December 27	
■ 10:00am - 10:30am Install fireplace logs	■ 10:00am - 10:30am Finish Library Doors & Misc	
■ 10:30am - 11:00am Receive Electric meter ■ 11:00am - 11:30am Start Final Survey	Cabinets 10:30am - 11:00am A/C Start-up	
■ 11:30am - 12:00pm Final Plumbing Inspection ■ 12:00pm - 12:30pm Lowe Voltage Inspection	■ 11:30am - 11:30am Drywall Punchout ■ 11:30am - 12:00pm Irrigation Inspection	
12:30pm - 1:00pm Mechanical Inspection	12:00pm - 12:30pm Hardscape Inspection	
図 1:00pm - 1:30pm Alarm Inspection 図 1:30pm - 2:00pm Final Gas Inspection		
,		
Friday, December 28 20:30am - 11:00am Fill Pool / Fountains	Saturday, December 29	
BE 10.50am - 11.00am Fm F001/ Fountains		
	Condey December 20	
	Sunday, December 30	
	,	

December 31, 2018 -January 06, 2019

December 2018

SuMo TuWe Th Fr Sa

2 3 4 5 6 7 8
9 10 11 12 13 14 15
16 17 18 19 20 21 22
23 24 25 26 27 28 29
30 31

January 2019

SuMo TuWe Th Fr Sa

1 2 3 4 5

6 7 8 9 10 11 12

13 14 15 16 17 18 19

20 21 22 23 24 25 26

27 28 29 30 31

Monday, December 31 ☐ 10:30am - 11:00am Final A/C Inspection ☐ 11:00am - 12:00pm Final Electric Inspection ☐ 11:30am - 12:00pm Final Electric Inspection Wednesday, January 02 Thursday, January 03 ☐ 10:30am - 11:00am Receive Final Survey	
■ 11:00am - 11:30am Receive Site Drainage "As Built" ■ 11:30am - 12:00pm Final Electric Inspection Wednesday, January 02 Thursday, January 03	
Built" 11:30am - 12:00pm Final Electric Inspection Wednesday, January 02 Thursday, January 03	
Wednesday, January 02 Thursday, January 03	
Wednesday, January 02	
1 m =	
I 100	
I 100	
1 m =	
1	
I 100	
1	
I 100	
1 m =	
1 m =	
1 m	
■ 10:30am - 11:00am Receive Final Survey	
8 K	
Frider James Of	
Friday, January 04 Saturday, January 05	
10:30am - 11:00am Final Site Drainage	
國 11:00am - 11:30am Final Public Works	
in the second	
628	
Sunday, January 06	

January 07, 2019 -January 13, 2019

January 2019

SuMo TuWe Th Fr Sa

1 2 3 4 5
6 7 8 9 10 11 12
13 14 15 16 17 18 19
20 21 22 23 24 25 26
27 28 29 30 31

February 2019

SuMo TuWe Th Fr Sa

1 2
3 4 5 6 7 8 9
10 11 12 13 14 15 16
17 18 19 20 21 22 23
24 25 26 27 28

	· · · · · · · · · · · · · · · · · · ·	
Monday, January 07	Tuesday, January 08	Notes
🖼 10:00am - 10:30am Receive missing medicine		
cabinets 10:30am - 11:00am Install Gas Meter		
3 10:30am - 11:30am Install das Meter 1:30am - 11:30am Install sitewall, entry gate and		
missing racking		
🗃 11:30am - 12:00pm Landacpe Final		
Wednesday, January 09	Thursday, January 10	
Ţ.	■ 9:30am - 10:00am Start installing Risers & Treads	
3		
28		
, ²⁴⁸		
ė.		
277 437 (274 (274 (274 (274 (274 (274 (274 (27		:
Friday, January 11	Saturday, January 12	
🗑 9:30am - 10:00am Install stairs		
	8,8	
·		
	Sunday, January 13	
	*	
•	4	
'ammu Caccan		

January 14, 2019 -January 20, 2019

January 2019

SuMo TuWe Th Fr Sa

1 2 3 4 5
6 7 8 9 10 11 12
13 14 15 16 17 18 19
20 21 22 23 24 25 26
27 28 29 30 31

February 2019

SuMo TuWe Th Fr Sa

1 2
3 4 5 6 7 8 9
10 11 12 13 14 15 16
17 18 19 20 21 22 23
24 25 26 27 28

Monday, January 14	Tuesday, January 15	Notes
	Rel	
	£1	
Wednesday, January 16	Thursday, January 17	
•	39:30am - 10:00am Receive missing living room	
	door	
	× .	
Friday, January 18	Saturday January 10	
9:30am - 10:00am FINAL INSPECTION	Saturday, January 19	
	Sunday January 20	
	Sunday, January 20	

KOCHMAN & ZISKA PLC

Ronald S. Kochman* Maura A. Ziska

*Also admitted in New York

Esperanté 222 Lakeview Avenue, Suite 1500 West Palm Beach, Florida 33401

Telephone: (561) 802-8960 Facsimile: (561) 802-8995

December 14, 2018

To Whom It May Concern:

A waiver of Town Ordinance 18-242, Section 105.4.1.6, agreed maximum time schedule for completion of construction, is being requested by 608 Island Drive, Palm Beach, Florida allowing extra time to complete construction.

This matter will be presented to the Palm Beach Town Council at the regularly scheduled meeting on January 9, 2019. Any concerns regarding this matter should be expressed at this meeting and/or submitted to the Town's Planning, Zoning & Building Department in advance of the Town Council meeting.

Respectfully,

Maura Ziska

/maz 00039743



NOTICE AFFIDAVIT

STATE OF FLORIDA COUNTY OF PALM BEACH

BEFORE ME THIS DAY PERSONALLY APPEARED Maura ZISKA. WHO BEING DULY SWORN, DISPOSES AND SAYS THAT:

- 1. He/she is the owner, or the owner's authorized agent, of the real property legally described in the Architectural Commission Application.
- 2. The accompanying Property Owners List is, to the best of his/her knowledge, a complete and accurate list of all property owners' mailing addresses and property control numbers post dated no later than 10 days prior to the hearing at which the subject application will be heard, and as recorded in the latest official tax rolls for the subject property and all other properties within two hundred (200) feet of the real property.
- 3. A copy of the letter notifying the surrounding property were sent as required.

Sworn to and subscribed before me this _L	day of <u>becamber</u> , <u>2018</u> .
by <u>Maura Ziska</u> who is pers	sonally known to me or who has
produced as identification and (Type of identification)	d who did (did not) take an oath.
(Signature of Notary)	(Applicant's Signature)
(Printed Name of Notary)	Maura Ziska (Printed name of Applicant)

JAMIE HUDAK MY COMMISSION # FF 974898 EXPIRES: July 17, 2020 Ided Thru Notary Public Underwri

st by parcel control number
control
y parcel
il list b
ty Deta
- Property Detail list
GIS -
Property Appraiser GIS -
Property

Buffer:							
50434327010000521	Acres	0.44	Sales instr WD		MTG	PL OF EVERGLADES ISLAND	N 95 FT OF LT 52
608 ISLAND DRIVE LLC	Value \$	5,594,345.00	Price \$6,494,750.00	750.00	PUSE VACANT		
1300 N FLOKIDA MANGO KD STE 15	\$ GXDI Bldg \$	2,594,345.00	Book 28103	1 0	ידרטני זכוסאסו		
WEST PALM BEACH FL 33409 5255	\$ Purp	5,591,430.00	Page 358		NAV		
							57
Buffer: 200							
50434327010000510	Acres	0.43	Sales instr WD		MTG	PL OF EVERGLADES ISLAND	LT 51 & S 15 FT OF LT A
BROWN PETER D &	Value \$	10,736,463.00	Price \$985,0	00.00	PUSE SINGLE FAMILY		
PO BOX 2692	Taxbl \$	4,112,826.00	Date 5/1/198	8 1	TaxDist 50417		
DA! M DEACH EI 33400 3603	or bust	8 070 138 00	Page 0124		NAN.		
FALM BEALM FL 33400 2092	*- DI IB'1	6,0/0,136.00					
50434327010000522	Acres	0.46	Sales instr WD		MTG	PL OF EVERGLADES ISLAND	S 5 FT OF LT 52 & N 95 FT OF
DROSDICK JOHN G &	Value \$	6,862,329.00	Price \$6,750,000.00	00.000,	PUSE SINGLE FAMILY	LT 54	
912 ROCK CREEK RD	Taxbl \$	6,099,419.00	Date 5/19/2006	90	TaxDist 50417		
	Bldg \$	427,365.00	Book 20526				
BRYN MAWR PA 19010 1923	Land \$	6,434,964.00	Page 1333		NAV		
50434327010000530	Acres	0.37	Sales instr WD		MTG	PLAT OF EVERGLADES ISLAND) LT53
CELEDINAS RAY S &	Value \$	7,889,237.00	Price \$6,550,000.00	00.000,	PUSE SINGLE FAMILY		
619 ISLAND DR	Taxbl \$	7,339,237.00	Date 4/25/2014	14	TaxDist 50417		
	\$ 6pig	1,050,137.00					
PALM BEACH FL 33480 4744	Fand \$	6,839,100.00	Page 787		NAV		
50434327010000541	Acres	0.48	Sales instr WD		MTG	PL OF EVERGLADES ISLAND	S 5 FT OF LT 54 & LT 56
FIVE GIRLS RULE LLC	Value \$	6,787,800.00	Price \$8,360	\$8,360,000.00	PUSE VACANT		
2771 PHILMONT AVE	Taxbl \$	5,688,516.00		118	TaxDist 50417		
		0.00					
HUNTINGDON VALLEY PA 19006 5303	Land \$	6,787,800.00	Page 277		NAV		

50434327010000550 CALLAHAN LEONORA A 625 ISLAND DR	Acres Value \$ Taxbl \$	0.37 8,775,282.00 5,691,252.00 1,936,182.00	Sales instr Price Date Book	str WD Price \$4,350,000.00 Date 4/7/2000 1 Book 11786	MTG PUSE SINGLE FAMILY TaxDist 50417	PL OF EVERGLADES ISLAND	LT 55
PALM BEACH FL 33480 4744	Land \$	6,839,100.00	Page	449	NAV		
50434327010000800 PREMIER HOLDING GROUP LLC	Acres Value \$	9,944,525.00	Sales instr Price	str WD Price \$10,971,775.00	MTG PUSE SINGLE FAMILY	PL OF EVERGLADES ISLAND ISLAND PL 3 PB23P120	N 15 FT OF LT A & EVERGLADES LT 49
MIDDLETOWN DE 19709 0656	Bldg \$ Land \$	9,344,323.00 3,105,425.00 6,839,100.00	Book Page	4,13,2000 20209 857	NAV		
50434327030000470	Acres		Sales instr		MTG	EVERGLADES ISLAND PL NO 3	LT 47
KNUDSEN JUDITH F 593 ISLAND DR	Value \$ Taxbl \$	7,761,064.00 3,891,793.00	Price Date	₩.	PUSE SINGLE FAMILY TaxDist 50417		
PALM BEACH FL 33480 4746	Bldg \$ Land \$	921,964.00 6,839,100.00	Book Page		NAV		
50434327030000481	Acres	0.40	Sales instr	DT \$6.750.000.00	MTG DISE STATELE FAMILY	EVERGLADES ISLAND PL NO 3	LT 48 /LESS S 4 FT/
S82 ISLAND DR	Value * Taxbl \$		Date 1	Date 1/19/2005 Book 18040			
PALM BEACH FL 33480 4747	Land \$		Page		NAV		
50434327030000482	Acres		Sales instr	WD	MTG	EVERGLADES ISLAND PL NO 3	
BERLEY LINDA K 600 ISLAND DR	Value \$ Taxbl \$	8,526,765.00 5,701,925.00	Price Date	Price \$10.00 Date 11/5/2014	PUSE SINGLE FAMILY TaxDist 50417	S 4 FT OF LT 48 & LT 50	
PALM BEACH FL 33480 4769	Bldg \$ Land \$		Book Page	27160 1309	NAV		