TOWN OF PALM BEACH

Information for Town Council Meeting on:

November 13, 2024

To: Mayor and Town Council

Via: Kirk Blouin, Town Manager / Wayne Bergman, Director of Planning, Zoning & Building

From: Michelle Sentmanat, Business Services Supervisor in PZB

Re: Waiver of Town Code Section 18-237, For Building Permit Extension at 234 List Rd -

Permit B-22-96890

Date: October 23, 2024

STAFF RECOMMENDATION

Staff recommends that the Town Council consider the request from contractor Russell Palmieri with PalmCorp Construction Services, Inc., regarding a time extension in which to complete the new construction of a new single-family home located at 234 List Rd. The contractor explains the need for extension in detail in their letter dated October 2, 2024. They are requesting ninety (90) days – with work to be complete by January 12, 2025.

GENERAL INFORMATION

The property is owned by Valley Property Management, LLC. The property was purchased in February of 2022. The permit for new construction was issued on February 2, 2023, and based on the size of the home the contractor was given (20) twenty-months for completion. Expiration date, October 14, 2024. Per the contractor's letter dated October 2, 2024, the interior of the house is substantially complete however the owner decided to replace the pool that was installed. They also applied to ARCOM to add a pergola on the back porch which was not approved. Both processes took a couple of months. The pool is currently under construction. The delay of having to go to ARCOM and some weather delays is the main reason for the permit extension request.

The applicant appears to have complied with all new requirements for neighbor notice.

Attachments: Letter from PalmCorp Construction Services, Inc., with Nuisance Mitigation

measures and Construction Schedule

Neighbor Notice

Permit Summary for the Property

Property Appraiser Details for the Property

EXHPORTH-24-00029

RECEIVED

OCT 1 6 2024

TOWN OF PALM BEACH PZB DEPARTMENT



TOWN OF PALM BEACH

Planning, Zoning and Building

BUILDING PERMIT TIME EXTENSION REQUEST

A request for a building permit time extension must be submitted to the Town no later than 30 days PRIOR to permit expiration. Please send the following items to Director Bergman and Deb Moody at dmoody@townofpalmbeach.com and wbergman@townofpalmbeach.com

- 1. Provide a detailed letter explaining the reasons why a time extension is being requested.
- 2. Provide a construction schedule to show completion timeline (CPM, Gantt Chart).
- 3. Provide nuisance mitigation measures.
- 4. Provide a statement that first class mailed notice to neighbors within 300 feet will be provided at least 25 days prior to the meeting at which the extension is to be considered.

See Permit Time Extension Schedule for submittal deadlines (page 3). For Town Council

- Include a copy of the above notification to neighbors. Be sure to include the meeting date in the letter to neighbors.
- 6. Provide a USPS Certificate of Mailing as proof of the mailed notice.
- Payment provide a copy of the receipt showing payment of all applicable fees (1% of remaining, unfinished construction plus technology fee).

> Post Office Box 2029 • 360 South County Road • Palm Beach, Florida 33480 Telephone: (561)838-5431 • Facsimile (561)835-4621

E-Mail: pzb@townofpelmbeach.com • Website; www.townofpelmbeach.com

(4)

Email: __infio@palmieribuilder.com_

(Original permit value and any permit updates containing valuation to date) Job Address: 234 List Road Permit#:__B-22-96890___ Job Value \$1,275,000_ Job Value Permit#: Permit#: Job Value Permit#: Job Value TOTAL valuation of project \$1,275,000_ Value of work remaining to complete the project, even if included in valuation above. Include labor, materials and the value of any owner supplied items, etc \$ 150,000 Time Extension fee due based upon 1% of this amount: Technology Fee (2% of permit fee above) Total Time Extension Fee Due: (attach a copy of the receipt for payment) __1.530. CERTIFICATION: Veertify the CONTRACTOR CERTIFICATION: I certify the and correct information listed above to be true and correct. DATE CONTRACTOR SIGNATURE DATE NOTARY TO OWNER NOTARY TO CONTRACTOR STATE OF STATE OF **COUNTY OF** COUNTY OF Sworn to (or affirmed) and subscribed before me Sworn to (or affirmed) and subscribed before me Who are personally known X OR produced Who are personally known_X _OR produced identification (Type of identification) identification (Type of identification) OR Online Notarization_ OR Online Notarization_ Signature of Notar

SEAL:

Notary Public State of Florida

Linda Riccio y Commission HH 173304

Exp.12/29/2025

Notary Public State of Florida

Linda Riccio My Commission HH 173304

Exp.12/29/2025

SEAL:

VALUATION OF PERMITS TO DATE:

INVOICE (INV-24-00006253) FOR TOWN OF PALM BEACH

BILLING CONTACT

PalmCorp Construction Services Inc PalmCorp Construction Services Inc 120 S Olive Avenue Suite 304 Suite 304 272 West Palm Beach, FL 33401



INVOICE NUMBER	INVOICE DATE	INVOICE DUE DATE	INVOICE STATUS	INVOICE DESCRIPTION
INV-24-00006253	10/16/2024	10/17/2024	Paid In Full	NONE

REFERENCE NUMBER	FEE NAME	TOTAL
EXTPERMIT-24-00029	Construction Permit, Time Extension Technology Fee	\$1,500.00 \$30.00
234 List Rd Palm Beach, Fl	33480	UBTOTAL \$1,530.00

REMITTANCE INFORMATION	
Town of Palm Beach	
360 S County Rd	
PO Box 2029	
Palm Beach, FL 33480	
561-838-5431	

TOTAL \$1,530.00

October 23, 2024



PalmCorp Construction Services, Inc.

October 2, 2024

Mr. Wayne Bergman, Director Town of Palm Beach Planning, Zoning, Building 360 S County Road Palm Beach, FL 33480

RE: 234 List Road - Permit Extension - B-22-96890

Dear Mr. Bergman:

I'm asking for your help for an extension at 234 List Road. The interior of the house is substantially complete. The Owner decided to replace the pool that we had installed. He also applied to ARCOM to add a pergola on the back porch which was not approved. Both processes took a couple of months, and I am now under construction of the new pool. Once the pool shell is installed, within the next two weeks, I can commence with my driveway and landscaping. We have also had some extraordinary weather conditions that has held us up.

I am requesting a ninety-day extension. If this is possible, could you please get me on the Town Council hearing.

I am as anxious as everybody else to bring this project to a successful conclusion. Thank you for your cooperation.

Sincerely, PALMCORP CONTRUCTION SERVICES INC.

Russell Palmieri

Russell Palmieri

President

120 S Olive Avenue Suite 304 – West Palm Beach, FL 33401
PH: 561-429-4268 – Fax: 561-429-4302
info@palmieribuilder.com - www.palmcorpconstructionservices.com
CGC1508783 – CCC1327036



PalmCorp Construction Services, Inc.

October 2, 2024

Mr. Wayne Bergman, Director Town of Palm Beach Planning, Zoning, Building 360 S County Road Palm Beach, FL 33480

RE: 234 List Road - Permit Extension - B-22-96890

November 15, 2024, to January 15, 2025

In this time period I will be installing the driveway, landscape and sprinkler system and will also be marciting the pool.

The interior will be 100% complete by November 15, 2024.

Also, I would like to point out that I have been waiting patiently for Florida Public Utilities to install the gas. I gave them their money on August 6, 2024.



PalmCorp Construction Services, Inc.

October 16, 2024

Mr. Wayne Bergman Town of Palm Beach Building Department 360 South County Road Palm Beach, FL 33480

RE: Nuisance Mitigation Measures for Extension Request - 234 List Road - Permit #22-96890

Dear Mr. Bergman:

Please be advised we will be completing this project as quickly as possible with as much concern for neighbors as to noise and debris. We have and will continue to have an on-site superintendent to make sure all activities are run smoothly. We will obtain all necessary permits for the completion of this project.

Thank you,

Russell Palmieri

Russell Palmieri



October 15, 2024

RE: 234 List Road, Palm Beach, FL

To Whom It May Concern:

Please be advised that we are asking for a 3 month permit extension on the property at 234 List Road. The Town Council review date is scheduled for November 13, 2024.

Sincerely,

Russell Palmieri

Russell Palmieri

Property Detail

Location Address: 234 LIST RD

Municipality: PALM BEACH

Parcel Control Number: 50-43-43-03-17-000-0200

Subdivision: LIST ADD NO 2 IN

Official Records Book/Page: 33345 / 279

Sale Date: FEB-2022

Legal Description: LIST ADD NO 2 LT 20

Owner Information

Owner(s)

VALLEY PROPERTY MANAGEMENT LLC

Mailing Address

234 LIST RD

PALM BEACH FL 33480 3226

Sales Informatio	n —			
Sales Date	Price	OR Book/Page	Sale Type	Owner
FEB-2022	\$6,500,000	33345 / 00279	WARRANTY DEED	VALLEY PROPERTY MANAGEMENT LLC
OCT-2020	\$10	31820 / 01812	WARRANTY DEED	ASPLUNDH JACQUELINE
JUN-2011	\$1,100,000	24567 / 00891	WARRANTY DEED	ASPLUNDH JACQUELINE
JUN-2004	\$1,625,000	17129 / 00719	WARRANTY DEED	ASPLUNDH EDWARD &
OCT-1989	\$575,000	06233 / 01616	WARRANTY DEED	
JUL-1981	\$100	03565 / 01192	WARRANTY DEED	
JAN-1978	\$235,000	02906 / 01615		
JAN-1973	\$158,000	02233 / 00127	WARRANTY DEED	

Exemption Information

No Exemption Information Available.

Property Information

Number of Units: 0 *Total Square Feet: 0

Acres: .29

Property Use Code: 0000—VACANT

Zoning: R-B-LOW DENSITY RESIDENTIAL (50-PALM REACH)

Appraisals					
Tax Year	2024	2023	2022	2021	2020
Improvement Value	\$235	\$235	\$254,540	\$184,330	\$68,861
Land Value	\$7,066,760	\$5,538,383	\$4,435,790	\$2,783,490	\$2,586,485
Total Market Value	\$7,066,995	\$5,538,618	\$4,690,330	\$2,967,820	\$2,655,346
Assessed and Taxable Values					P. C.
Tax Year	2024	2023	2022	2021	2020
Assessed Value	\$6,092,480	\$5,538,618	\$1,677,374	\$1,628,518	\$1,606,034
Exemption Amount	\$0	\$0	\$50,000	\$50,000	\$50,000
Taxable Value	\$6,092,480	\$5,538,618	\$1,627,374	\$1,578,518	\$1,556,034
Taxes ———					Property Asserts
Tax Ye	ar 2024	2023	2022	2021	2020
AD VALORE	M \$96,751	\$83,149	\$25,379	\$25,783	\$25,840
NON AD VALORE	M \$749	\$680	\$864	\$931	\$916
TOTAL TA	X \$97,499	\$83,829	\$26,244	\$26,715	\$26,757

Aaster Permit	Permit number	Permit type name	Permit description	Permit Address	Permit Suite	Customer Last Name	Application date	Issue date	Approval state
CONTRACTOR OF	A-24-03481	A-ARCOM STAFF APPROVAL	ARCOM-CHANGE OF MATERIAL FOR APPROVED PERGOLA F	THE RESERVE THE PROPERTY OF THE PERSON NAMED IN COLUMN TWO		ENVIRONMENT DESIGN GROUP	1/17/2024	**************************************	canceled
-22-96890	U-23-12476	U-CONSTRUCTION PARKING	CONSTRUCTION PARKING	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	3/3/2023		canceled
-22-96890	U-23-12477	U-CONSTRUCTION PARKING	CONSTRUCTION PARKING	234 LIST RD		PALMCORP CONSTRUCTION SER	3/3/2023		canceled
-22-96890	U-23-12478	U-CONSTRUCTION PARKING	CONSTRUCTION PARKING	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	3/3/2023		canceled
-22-96890	U-23-13578	U-USE OF/WORK IN ROW	TRUSS DELIVERY	234 LIST RD	-	PALMICORP CONSTRUCTION SER	7/28/2023		canceled
-21-88071	A-21-01595	A-ARCOM STAFF APPROVAL	ARCOM- ISNTALL 16X7 CLOPAY MODEL #4300 RAISEN PANE L STEEL GARAGE DOOR, SAME STYLE THAT IS THERE.	234 LIST RD		GENERAL GARAGE DOOR COMP ANY IN	4/8/2021		final
-22-96890	A-23-02989	A-ARCOM STAFF APPROVAL	ARCOM-UPDATED SITE CALCULATIONS, PROPOSED 6'X7' SP A. REMOVE INITALLY PROPOSED FOUNTAIN AND RUNNEL. 1 0' X 11' UTILITY EASEMENT.			ENVIRONMENT DESIGN GROUP	5/16/2023	5/17/2023	final
	B-12-26615	M-MECHANICAL	REPLACING (2) 3 TON CONDENSER AND INSTALL SUPPLY AN D RETURN DUCT WORK	234 LIST RD	and there is the street making the second	INTEGRATED BUILDING TECHNO LOGI	8/10/2012	8/17/2012	final
	B-12-28090	B-RESIDENTIAL OTHER (NO PLA NS)	CLOSET INSTALLATION	234 LIST RD		DAMSK CO INC	10/5/2012	10/10/2012	final
	B-12-28822	B-ROOF REPAIR/RE-ROOF	RE ROOF TILE AND FLAT ROOFS 30#90 ALUMINUM DRIP 1/8 " TAPERED INSULATION ON FLATS	234 LIST RD		GARABAR INC	11/6/2012	11/28/2012	final
	8-15-45942	P-WATER FEATURE	RELOCATE POOL PLUMBING TO POOL EQ LOCATION	234 LIST RD		HAMILTON CUSTOM POOLS INC	1/15/2015	1/27/2015	final
	B-21-88071	B-WINDOWS/DOORS/SHUTTER S/GARAGE DOORS	REPLACE GARAGE DOOR & OPERATOR CLOPAY MODEL 4300 16X7 RAISED PANEL STEEL - DADE COUNTY APPR. (SAME A S EXISTING)	234 LIST RD		GENERAL GARAGE DOOR COMP ANY IN	3/24/2021	4/20/2021	final
	B-22-96648	P-SETE WORK	CAP WATER	234 LIST RD		AMERI-TECH PLUMBING INC	9/27/2022	9/30/2022	final
	B-22-96889	D-DEMOLITION	(SEE PERMIT CONDITIONS) TOTAL DEMOLITION	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	10/14/2022	10/21/2022	final
-22-96890	B-23-01421	R-REVISION	REVISION-OTHER-MASTER BEDROOM INTERIOR FRAMING REVISION	234 LIST RD		PALMICORP CONSTRUCTION SER VICES	10/16/2023	10/17/2023	final
-22-96890	B-23-98105	R-REVISION	REVISION- OTHER - NEW POOL	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	2/21/2023	6/15/2023	final
-22-96890	8-23-98225	R-PERMIT UPDATE-CHG OF PLA NS & VALUE/CORRECTION	(SEE PERMIT CONDITIONS) PERMIT UPDATE TO ADD TEMPO RARY POLE	234 LIST RD		PAUMCORP CONSTRUCTION SER VICES	3/3/2023	3/6/2023	final
-23-12476	8-23-98925	FEE CHARGE	PARKING PASSES DENIED REFUND FROM PMC	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	4/21/2023	4/21/2023	final
-22-96890	8-23-99376	R-REVISION	REVISION OTHER - FIREPLACE REVISION	234 LIST RD		PALMCORP CONSTRUCTION 5ER VICES	5/19/2023	10/17/2023	final
-22-96890	B-24-02181	R-REVISION	REVISION- TRUSS DRAWINGS	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	1/11/2024	2/12/2024	final
-22-96890	8-24-02206	R-REVISION	REVISION-BUILDING - PILING DRAWINGS AND PILING LOGS	234 LIST RD		PALMCORP CONSTRUCTION SER MICES	1/16/2024	1/17/2024	final
-22-96889	U-22-11785	U-USE OF/WORK IN ROW	USE OF ROW TO LOAD AND UNLOAD EQUIPMENT AND ALL OW DUMP TRUCKS TO PULL ONTO LOT TO LOAD	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	11/2/2022	11/7/2022	final
-22-96890	U-23-12441	U-USE OF/WORK IN ROW	USE OF- USE OF - PILING EQUIPMENT DELIVERY.	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	2/23/2023	5/24/2023	final
-22-96890	U-23-12471	U-USE OF/WORK IN ROW	USE OF- TO SWITCH OUT EQUIPMENT 9:00AM- 11:00AM	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	3/1/2023	3/6/2023	final
-22-96890	U-23-12479	U-USE OF/WORK IN ROW	PICK UP OF PILING EQUP. 9AM-11AM	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	3/3/2023	3/7/2023	final
-22-96890	U-23-12747	U-USE OF/WORK IN ROW	USE OF- REBAR DELIVERY 10:00AM- 12:00PM	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	4/19/2023	4/20/2023	final
-22-96890	U-23-19039	U-USE OF/WORK IN ROW	USE OF- CONCRETE POUR	254 LIST RD		PALMICORP CONSTRUCTION SER VICES	5/22/2023	5/24/2023	final
-22-96890	U-23-13073	U-USE OF/WORK IN ROW	USE OF- CONCRETE POUR	234 LIST RD	A R. B. C. Black Co., Co., Co., Co., Co., Co., Co., Co.,	PALMCORP CONSTRUCTION SER VICES	5/30/2023	5/31/2023	final

Master Permit IP	ermit number	Permit type name	Permit description	Permit Address	Permit Suite	Customer Last Name	Application date	Issue date	Approval state
THE RESERVE OF THE PARTY OF THE	l-23-13106	U-USE OF/WORK IN ROW		234 LIST RD		PALMICORP CONSTRUCTION SER VICES	6/2/2023	6/7/2023	final
22-96890 L	J-23-13165	U-USE OF/WORK IN ROW	BLOCK DELIVER	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	6/12/2023	6/15/2023	final
12-96890	1-23-13211	U-USE OF/WORK IN ROW	USE OF- REBAR DELIVERY	234 LIST RD		PALMICORP CONSTRUCTION SER	6/16/2023	6/23/2023	Hrsaf
22-96890 U	J-23-13342	U-USE OF/WORK IN ROW	USE OF- CONCRETE POUR	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	7/5/2023	7/7/2023	final
2-96890 U	J-23-13509	U-USE OF/WORK IN ROW	USE OF- CONCRETE POUR	234 LIST RD		PALMICORP CONSTRUCTION SER VICES	7/21/2023	7/31/2023	final
22-96890	J-23-13607	U-USE OF/WORK IN ROW	USE OF- TRUSSES DELIVERY	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	8/1/2023	8/2/2023	final
12-96890 L	1-23-13658	U-USE OF/WORK IN ROW	USE OF- CRANE, MATERIAL DELIVERY	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	8/7/2023	8/10/2023	final
2-96890 U	J-23-14026	U-DEWATERING	NEW RESIDENCE - POOL	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	9/5/2023	9/8/2023	final
22-96890	1-23-14278	U-USE OF/WORK IN ROW	GUNITE POOL	234 LIST RD	100	PALMICORP CONSTRUCTION SER VICES	9/27/2023	9/29/2023	final
22-96890	J-23-14366	U-CONSTRUCTION PARKING	CONSTRUCTION PARKING FROM 10-11-23 THRU 1-10-24 PARKING ATTENDANT: DESMOND MALONE 561.577.9431	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	10/6/2023	10/10/2023	final
22-96890 U	J-23-14367	U-CONSTRUCTION PARKING	CONSTRUCTION PARKING FROM 10-11-23 THRU 1-10-24 PARKING ATTENDANT: DESMOND MALONE 561.577.9431	234 LIST RD		PALMCORP CONSTRUCTION SER MICES	10/6/2023	10/10/2023	final
22-96890 U	J-23-14368	U-CONSTRUCTION PARKING	CONSTRUCTION PARKING FROM 10-11-23 THRU 1-10-24 PARKING ATTENDANT: DESMOND MALONE 561.577.9431	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	10/6/2023	10/10/2023	final
2-96890	1-23-14474	U-USE OF/WORK IN ROW	REBAR DELIVERY	234 LIST RD		PALMOORP CONSTRUCTION SER VICES	10/16/2023	10/20/2023	final
22-96890 U	J-23-14475	U-DEWATERING	DRAIN POOL	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	10/16/2023	10/20/2023	final
22-96890	J-24-15103	U-CONSTRUCTION PARKING	CONSTRUCTION PARKING PARKING ATTENDANT: DESMOND MALONE 561.577.9431	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	1/3/2024	1/10/2024	final
22-96890 U	J-24-15104	U-CONSTRUCTION PARKING	CONSTRUCTION PARKING PARKING ATTENDANT: DESMOND MALONE 561.577.9431	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	1/3/2024	1/10/2024	final
22-96890	J-24-15105	U-CONSTRUCTION PARKING	CONSTRUCTION PARKING PARKING ATTENDANT: DESMOND MALONE 561.577.9431	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	1/3/2024	1/10/2024	final
22-96890 U	J-24-15181	U-DEWATERING	DEWATERING PERMIT	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	1/11/2024	1/12/2024	final
22-96890 L	J-24-15268	U-USE OF/WORK IN ROW	USE OF- CONCRETE POUR 11AM-1PM	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	1/19/2024	1/23/2024	final
22-96890 L	J-24-15353	U-USE OF/WORK IN ROW	USE OF- BLOCK DELIVERY 10AM-12PM	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	1/30/2024	2/1/2024	final
12-96890 U	1-24-15354	U-USE OF/WORK IN ROW	USE OF- BLOCK DELIVERY 12PM- 2PM	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	1/30/2024	2/1/2024	final
22-96890 U	J-24-15355	U-USE OF/WORK IN ROW	USE OF- BLOCK DELIVERY 10AM- 12PM	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	1/30/2024	2/1/2024	final
22-96890 N	J-24-15356	U-USE OF/WORK IN ROW	USE OF- BLOCK DELIVERY 12PM-2PM	234 LIST RD		PALMOORP CONSTRUCTION SER VICES	1/30/2024	2/1/2024	final
	J-24-15 43 8	U-USE OF/WORK IN ROW	USE OF- CRANE FOR BLOCK PLACEMENT 9AM-11AM	234 LI5T RD		PALMCORP CONSTRUCTION SER VICES	2/12/2024	2/14/2024	final
2000	J-24-15439	U-USE OF/WORK IN ROW	USE OF- CRANE FOR BLOCK PLACEMENT 11AM-1PM	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	2/12/2024	2/14/2024	final
	J-24-15440	U-USE OF/WORK IN ROW	USE OF- ROOF MATERIAL DELIVERY 10AM-12PM	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	2/12/2024	2/14/2024	final
22-96890	1-24-15441	U-USE OF/WORK IN ROW	USE OF-ROOF MATERIAL DELIVERY 12PM - 2PM	294 LIST RD	1	PALMCORP CONSTRUCTION SER VICES	2/12/2024	2/14/2024	final
22-96890 L	J-24-15473	U-USE OF/WORK IN ROW	USE OF- CONCRETE POUR 10AM-12PM	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	2/15/2024	2/21/2024	final
Count: 69						VICES			

Page: 2

faster Permit	Permit number	Permit type name	Permit description	Permit Address	Permit Suite	Customer Last Name	Application date	Issue date	Approval state
22-96890	U-24-15474	U-LISE OF/WORK IN ROW	USE OF- CONCRETE POUR 12PM - 2PM	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	2/15/2024	2/21/2024	final
-22-96890	U-24-15476	U-USE OF/WORK IN ROW	USE OF- DRYWALL DELIVERY 10AM- 12PM	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	2/15/2024	2/21/2024	final
22-96890	U-24-15478	U-USE OF/WORK IN ROW	USE OF- DRYWALL DELIVERY 12PM- 2PM	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	2/15/2024	2/21/2024	final
-22-96890	U-24-15502	U-DEWATERING	DEWATERING PERMIT	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	2/20/2024	2/22/2024	final
-22-96890	U-24-15528	U-USE OF/WORK IN ROW	USE OF-ROOF TILE DELIVERY 11AM-1PM	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	2/22/2024	2/27/2024	final
-22-96890	U-24-15529	U-USE OF/WORK IN ROW	USE OF- ROOF TILE DELIVERY 9AM - 11AM	234 LIST RD		PALMCORP CONSTRUCTION 5ER VICES	2/22/2024	2/27/2024	final
	X-03-05338	X-LEGACY PERMIT	RETILE & RESURFACE POOL, REMOVE APPROX 100 S.F. DECK	234 LIST RD		CORAL REEF POOLS LLC	9/23/2003	9/23/2003	finai
	B-22-96890	B-RESIDENTIAL NEW CONSTRUCTION/ADDITION	NEW RESIDENCE	234 LIST RD		PALMCORP CONSTRUCTION SER VICES	10/14/2022	2/2/2023	issued
-22-96890	B-22-97459	F-FLOOD PLAIN DEVELOPMENT	FLOOD PLAIN	234 LIST RD		PALMOORP CONSTRUCTION SER VICES	12/7/2022	2/2/2023	issued
	U-22-11566	U-SEWER/DRAINAGE - CAP-OFF /CONNECTION	SEWER CAP OFF- DISCONNECT	234 LIST RD		AMERI-TECH PLUMBING INC	10/13/2022	10/18/2022	issued
	U-23-13887	U-EXCAVATION IN ROW	MDN 08/28/2023- WED 08/30/2023- REMOVE EXISTING SE WER MAIN CONNECTION AND INSTALL NEW PVC SEWER C ONNECTION & NEW 6' PVC LATERAL AND SADDLE PER TOW IN STANDARDS. MATCHING EXISTING LINE AND GRADE. OBT	294 LIST RD		MACDONALD CONTRACTING L	8/22/2023	8/25/2023	issued
	U-23-13888	U-SEWER/DRAINAGE - CAP-OFF /CONNECTION	MON 08/28/2023- WED 08/30/2023- REMOVE EXISTING SE WER MAIN CONNECTION AND INSTALL NEW PVC SEWER C ONNECTION & NEW 6' PVC LATERAL AND SADDLE PER TOW N STANDARDS. MATCHING EXISTING LINE AND GRADE. OBT	234 LIST RD		S MACDONALD CONTRACTING L LC	8/22/2023	8/25/2023	issued
-22-96890	B-23-98224	R-REVISION	REVISION OTHER - TRANSFORMER DRAWING	234 LIST RD		PALMCORP CONSTRUCTION SER	3/3/2023		pending