TOWN OF PALM BEACH DOCKS REHABILITATION PROJECT

ID	Task Name	Duration	Start	Finish	Predecessors	Successors
1	Notice to Proceed	1 day	Fri 10/5/18	Fri 10/5/18		3FS+8 days,2
2	Local Marina Tour	1 day	Mon 10/8/18	Mon 10/8/18	1	14FS+25 days,21
3	10% Design Meeting	1 day	Thu 10/18/18	Thu 10/18/18	1FS+8 days	4,6
4	Geotechnical de Minimis Permit Application	5 days	Fri 10/19/18	Thu 10/25/18	3	5
5	Geotechnical de Minimis Permit Processing	26 days	Mon 11/5/18	Mon 12/10/18	4	11,12FS+8 days
6	Upland Geotechnical Field Work	21 days	Fri 10/19/18	Fri 11/16/18	3	13FS-11 days
7	Pre-Application Meeting with FDEP	1 day	Tue 11/27/18	Tue 11/27/18		23FF+5 days
8	Pre-Application Meeting with USACE	1 day	Tue 12/11/18	Tue 12/11/18		23FF+5 days
9	Meeting with PBC Derm	1 day	Tue 12/11/18	Tue 12/11/18		22FS-5 days,23FF-
10	Town Council Meeting	0 days	Tue 12/11/18	Tue 12/11/18		
11	Water Based Geotechnical Field Work	39 days	Tue 12/11/18	Fri 2/1/19	5	19FS-10 days,20F
12	Lateral & Bearing Load Tests	15 days	Mon 1/14/19	Fri 2/1/19	5FS+8 days	13FS-25 days
13	Preliminary Bulkhead Design	30 days	Mon 1/14/19	Fri 2/22/19	6FS-11 days,12F	26FS-30 days
14	Topographic Survey	13 days	Tue 11/13/18	Thu 11/29/18	2FS+25 days	
15	ARCOM Permit Application Development	60 days	Mon 11/5/18	Fri 1/25/19		17
16	Town Council Meeting	0 days	Tue 1/8/19	Tue 1/8/19		
17	ARCOM Application Processing	47 days	Mon 1/14/19	Tue 3/19/19	15	
18	Town Council Meeting	0 days	Tue 2/12/19	Tue 2/12/19		
19	Pile & Pad Design	25 days	Mon 1/21/19	Fri 2/22/19	11FS-10 days	26FS-45 days
20	Dredging Design	40 days	Mon 12/31/18	Fri 2/22/19	11FS-25 days	26FS-35 days
21	Dock Performance Specification	75 days	Mon 11/26/18	Fri 3/8/19	2,11FS-50 days	26FS-30 days
22	Demolition & Disposal Design	58 days	Wed 12/5/18	Fri 2/22/19	9FS-5 days	
23	FDEP and USACE Permit Application Development	52 days	Tue 12/11/18	Wed 2/20/19	11SS,7FF+5 days,8FF+5	24
24	FDEP and USACE Permit Processing	202 days	Thu 2/21/19	Fri 11/29/19	23	58,59
25	FPL Cable Relocation Permitting	250 days	Fri 3/1/19	Thu 2/13/20		97
26	30% Design - Compile Design & Construction Cost Estimate	20 days	Mon 1/28/19	Fri 2/22/19	11FS-30 days,13FS-30	28,27
27	30% Design	0 days	Fri 2/22/19	Fri 2/22/19	26	
28	60% Design - Compile & Construction Cost Estimate	20 days	Mon 2/25/19	Fri 3/22/19	26	41,30
29	Town Council Meeting	0 days	Tue 3/12/19	Tue 3/12/19		
30	60% Plans	0 days	Fri 3/22/19	Fri 3/22/19	28	
31	100% Plans	0 days	Fri 5/3/19	Fri 5/3/19	41	
32	Dock Manufacturer - Pre-Qualification Package Development	19 days	Fri 1/11/19	Wed 2/6/19	11FS-16 days	
33	Dock Manufacturer - RFQ Issued	0 days	Mon 3/11/19	Mon 3/11/19		34
34	Dock Manufacturers Submit Initial Response	23 days	Mon 3/11/19	Wed 4/10/19	33	36
35	Town Council Meeting	0 days	Tue 4/9/19	Tue 4/9/19		



Project: 12717#9 - 2-4-19
Date: Mon 2/25/19

Task | Project Summary | Permit Processing | Critical Path

TOWN OF PALM BEACH DOCKS REHABILITATION PROJECT

ID	Task Name	Duration	Start	Finish	Predecessors	Successors
36	Dock Manufacturer - Review Submittal & Issue Technical Documents to Shortlisted Companies	8 days	Thu 4/11/19	Mon 4/22/19	34	37
37	Dock Manufacturer - Interviews	4 days	Tue 4/23/19	Fri 4/26/19	36	38
38	Dock Manufacturer - Submit Technical Proposal	12 days	Mon 4/29/19	Tue 5/14/19	37	39
39	Dock Manufacturer - Revisions with Town and Final Acceptance	10 days	Wed 5/15/19	Tue 5/28/19	38	40
40	Dock Manufacturer - Town Issues List of Pre-qualified Manufacturers	3 days	Wed 5/29/19	Fri 5/31/19	39	
41	Contractor - Develop 90% Procurement Package	30 days	Mon 3/25/19	Fri 5/3/19	28	31,43
42	Town Council Meeting	0 days	Tue 5/14/19	Tue 5/14/19		
43	Contractor - Bid Package Development	25 days	Mon 5/6/19	Fri 6/7/19	41	45
44	Contractor - Pre-RFP Meeting	1 day	Wed 5/15/19	Wed 5/15/19		
45	Contractor - RFP Issued	0 days	Fri 6/7/19	Fri 6/7/19	43	46FS-1 day,48FS+
46	Contractor - Advertisement Period	45 days	Fri 6/7/19	Thu 8/8/19	45FS-1 day	50
47	Town Council Meeting	0 days	Tue 6/11/19	Tue 6/11/19		
48	Contractor - Pre-Bid Meeting	1 day	Mon 6/17/19	Mon 6/17/19	45FS+5 days	
49	Town Council Meeting	0 days	Tue 7/9/19	Tue 7/9/19		
50	Contractor - Bid Opening	0 days	Thu 8/8/19	Thu 8/8/19	46	51
51	Contractor - Bid Review & Recommendation	10 days	Fri 8/9/19	Thu 8/22/19	50	
52	Town Council Meeting	0 days	Tue 8/13/19	Tue 8/13/19		
53	Town Council Meeting	0 days	Tue 9/10/19	Tue 9/10/19		54
54	Contractor - Award & Partial NTP	5 days	Tue 9/10/19	Mon 9/16/19	53	64
55	Town Council Meeting	0 days	Thu 10/10/19	Thu 10/10/19		
56	Town Council Meeting	0 days	Tue 11/12/19	Tue 11/12/19		
57	Earliest Construction Start Date	0 days	Mon 12/2/19	Mon 12/2/19		67,58,59
58	Install bulkhead	200 days	Mon 12/2/19	Fri 9/4/20	24,57	
59	Demolish Brazilian Dock	30 days	Mon 12/2/19	Fri 1/10/20	24,57	70,61
60	Town Council Meeting	0 days	Tue 12/10/19	Tue 12/10/19		
61	Demolish Australian Dock	60 days	Mon 1/13/20	Fri 4/3/20	59	63,73
62	Town Council Meeting	0 days	Tue 1/14/20	Tue 1/14/20		
63	Demolish Peruvian Dock	35 days	Mon 4/6/20	Fri 5/22/20	61	75
64	Demolish Brazilian Office	15 days	Mon 12/16/19	Fri 1/3/20	54	82,66,65
65	Demolish Australian Office	20 days	Mon 1/6/20	Fri 1/31/20	64	83
66	Demolish Peruvian Building	10 days	Mon 1/6/20	Fri 1/17/20	64	84
67	Dredge Brazilian to Australian Fairway	24 days	Mon 12/2/19	Thu 1/2/20	57	77



Project: 12717#9 - 2-4-19
Date: Mon 2/25/19

Task | Project Summary | Permit Processing | Critical Path

TOWN OF PALM BEACH DOCKS REHABILITATION PROJECT

ID	Task Name	Duration	Start	Finish	Predecessors	Successors
68	Town Council Meeting	0 days	Tue 3/10/20	Tue 3/10/20		
69	Town Council Meeting	0 days	Tue 4/14/20	Tue 4/14/20		
70	Dredge Brazilian Dock	7 days	Mon 1/13/20	Tue 1/21/20	59	78,71,77
71	Dredge Aus to Peru Fairway	36 days	Wed 1/22/20	Wed 3/11/20	70	72,77
72	Dredge South of Peruvian Dock	17 days	Thu 3/12/20	Fri 4/3/20	71	77
73	Dredge Australian Dock	45 days	Mon 4/6/20	Fri 6/5/20	61	75,79,77
74	Town Council Meeting	0 days	Tue 5/12/20	Tue 5/12/20		
75	Dredge Peruvian Dock	50 days	Mon 6/8/20	Fri 8/14/20	73,63	80,77,76
76	Dredge South of Peruvian (Part 2)	29 days	Mon 8/17/20	Thu 9/24/20	75	
77	Dredge Palm Way Dock	36 days	Mon 8/17/20	Mon 10/5/20	67,70,73,71,75,7	81
78	Install Brazilian Dock	30 days	Wed 1/22/20	Tue 3/3/20	70	87,79,82SS+15 da
79	Install Australian Dock	46 days	Mon 6/8/20	Mon 8/10/20	78,73	88,80,83FS+15 da
80	Install Peruvian Dock	40 days	Mon 8/17/20	Fri 10/9/20	75,79	89FS-25 days,95
81	Install Palm Way Dock	6 days	Tue 10/6/20	Tue 10/13/20	77	90
82	Install Brazilian Office	50 days	Wed 2/12/20	Tue 4/21/20	64,78SS+15 days	
83	Install Australian Office	45 days	Tue 9/1/20	Mon 11/2/20	65,79FS+15 days	
84	Install Peruvian Building	20 days	Mon 1/20/20	Fri 2/14/20	66	95
85	Town Council Meeting	0 days	Tue 6/9/20	Tue 6/9/20		
86	Town Council Meeting	0 days	Tue 7/14/20	Tue 7/14/20		
87	Install Brazilian Utilities	61 days	Wed 3/4/20	Wed 5/27/20	78	
88	Install Australian Utilities	59 days	Tue 8/11/20	Fri 10/30/20	79	94FS-1 day
89	Install Peruvian Utilities	53 days	Mon 9/7/20	Wed 11/18/20	80FS-25 days	
90	Install Palm Way Utilities	15 days	Wed 10/14/20	Tue 11/3/20	81	99,93FF
91	Town Council Meeting	0 days	Tue 8/11/20	Tue 8/11/20		
92	Town Council Meeting	0 days	Tue 9/8/20	Tue 9/8/20		
93	Repave Brazilian Parking Lot	15 days	Wed 10/14/20	Tue 11/3/20	90FF	
94	Repave Australian Parking Lot	15 days	Fri 10/30/20	Thu 11/19/20	88FS-1 day	
95	Repave Peruvian Parking Lot	15 days	Mon 10/12/20	Fri 10/30/20	84,80	99
96	Town Council Meeting	0 days	Tue 10/13/20	Tue 10/13/20		
97	FPL Cable Relocation Field Work	20 days	Fri 2/14/20	Thu 3/12/20	25	77
98	Town Council Meeting	0 days	Tue 11/10/20	Tue 11/10/20		
99	Project Completion	0 days	Fri 11/20/20	Fri 11/20/20	90,95	



Project: 12717#9 - 2-4-19
Date: Mon 2/25/19

Task | Project Summary | Permit Processing | Critical Path